


**REVISION:** 

# EXCAVATION SITE PLAN

NH ROUTE 11 ROCHESTER, N.H.

FOR

# DAVID S. THAYER AND RICHARD P. THAYER REVOCABLE TRUST JANUARY 2014



# NHDES SUBSURFACE SYSTEMS PERMIT: NHDES SEWER CONNECTION PERMIT: NHDOT DRIVEWAY/ENTRANCE PERMIT:

NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES): NPDES PERMITS ARE ONLY REQUIRED FOR PROJECTS MEETING THE DISTURBED AREA CRITERIA BELOW AND HAVING A POINT SOURCE STORMWATER DISCHARGE FROM THE SITE TO AN ADJACENT WETLAND OR WATER BODY (I.E. CULVERT, SWALE, ETC. OUTLETING TO A WETLAND, CREEK, STREAM

### NPDES PERMIT:

NPDES PERMITS CONSIST OF A NOTICE OF INTENT (NOI) FILED WITH THE ENVIRONMENTAL PROTECTION AGENCY AT LEAST 48 HOURS PRIOR TO CONSTRUCTION COMMENCING AND A STORMWATER POLLUTION PREVENTION PLAN (SWPPP) BEING PREPARED, KEPT ON SITE AND FOLLOWED BY THE CONTRACTOR.

### FOR STATUS OF THIS PERMIT CONTACT THE PROJECT GENERAL CONTRACTOR. NHDES ALTERATION OF TERRAIN PROGRAM REQUIREMENTS FOR PERMIT VALIDITY:

- 1. PRIOR TO INITIATION OF BLASTING, A GROUNDWATER MONITORING PLAN SHALL BE DEVELOPED FOR REVIEW AND APPROVAL BY THE DEPARTMENT. THE PLAN SHALL MONITOR FOR POTENTIAL IMPACTS ASSOCIATED WITH BLASTING TO GROUNDWATER THAT IS DERIVED FROM REPRESENTATIVE DRINKING WATER SUPPLY WELLS NEAR THE SITE. THE PLAN SHALL BE IMPLEMENTED ONCE APPROVED BY THE DEPARTMENT.
- 2. PRIOR TO BLASTING, A BLASTING PLAN SHALL BE SUBMITTED TO AND APPROVED BY THE DEPARTMENT. THE PLAN SHALL DESCRIBE THE BEST MANAGEMENT PRACTICES THAT WILL BE IMPLEMENTED TO PREVENT GROUNDWATER CONTAMINATION ASSOCIATED WITH BLASTING AND RELATED ACTIVITIES. THE PLAN SHALL BE IMPLEMENTED ONCE APPROVED BY THE
- 3. FOR GUIDANCE IN PREPARING THE ABOVE MONITORING AND BLASTING PLANS, PLEASE CONTACT BRANDON KERNEN AT THE NHDES HYDROLOGY AND CONSERVATION PROGRAM (603) 271-0660.
- 4. THE PROPERTY OWNER OR THEIR DESIGNATED MINING OPERATIONS MANAGER/CONTRACTOR SHALL PROVIDE THE NEW HAMPSHIRE DEPARTMENT OF ENVIRON MENTAL SERVICES -ALTERATION OF TERRAIN PROGRAM, REVISED PLANS DOCUMENTING THE PROJECT STATUS EVERY FIVE (5) YEARS FROM THE DATE OF ISSUANCE OF THE ALTERATION OF TERRAIN PERMIT.

# SHEET INDEX

1" = 60'C-1 OVERALL SITE PLAN 1" = 30'EXISTING FEATURES PLAN GRADING, DRAINAGE & EROSION CONTROL PLAN 1" = 30'DETENTION BASIN DETAILS AS SHOWN AS SHOWN EROSION CONTROL DETAILS EROSION CONTROL DETAILS AS SHOWN DRIVEWAY ENTRANCE IMPROVEMENT PLAN 1" = 30'

> FINAL APPROVAL BY ROCHESTER PLANNING BOARD

CERTIFIED BY: \_\_\_\_\_\_ DATE: \_\_\_\_\_

CIVIL ENGINEERS

NORWAY PLAINS ASSOCIATES, INC. 2 CONTINENTAL BOULEVARD ROCHESTER, NH 03867



ASSOCIATES, INC. (603)-335-3948.

OWNER

TAX MAP 216 - LOT 2 OWNER OF RECORD DAVID S. THAYER 596 GOVERNORS RD CAREFULLY REVIEW ALL SHEETS OF THIS PACKAGE TO INSURE PROPER CONSTRUCTION. MILTON, NH 03851

# OWNER

TAX MAP 216 - LOT 3 OWNERS OF RECORD RICHARD P. THAYER REVOCABLE TRUST RICHARD P. & DIANE J. THAYER, TRUSTEES 407 MERRYMEETING RD NEW DURHAM, NH 03855-2100

FILE NO. 116 PLAN NO. C-2688 DWG NO. 13108\SP-1 F.B. NO. SDR;

NORWAY PLAINS ASSOCIATES, INC. 2 Continental Blvd., Rochester, N.H. 603-335-3948


SPECIFIC SITE CONDITIONS SHOULD BE EXPLORED PRIOR TO CONSTRUCTION. CONTACT


WITH IN THE PLAN SET. IF THERE ARE ANY QUESTIONS WITH THE DESIGN PRESENTED


GEOTECHNICAL OR HYDROGEOLOGICAL INFORMATION AVAILABLE BUT NOT CONTAINED


IN THIS PLAN SET PLEASE CONTACT THE ENGINEERING STAFF AT NORWAY PLAINS

BOTH THE DESIGN ENGINEER AND THE PROJECT OWNER FOR ANY AVAILABLE










# RIP-RAP GRADATION

	TIM	DA.	TIOI
% OF WEIGHT SMALLER	SIZE OF STONE		
THAN THE GIVEN SIZE		(INCHES)	)
100	5	TO	6
85	4	TO	5
50	3	TO	5
15	1	TO	2
	·	·	



(PIPE OUTLET TO WELL DEFINED CHANNEL

SECTION A-A

CULVERT

SUB-GRADE


- ALL PIPE CULVERTS SHALL HAVE END SECTIONS OR HEADWALLS. END SECTION MATERIAL AND MANUFACTURER SHALL MATCH THAT OF THE PIPE CULVERT. THE LARGEST RIP-RAP SIZE DETERMINED DURING HYDROLOGIC ANALYSIS HAS BEEN USED FOR ALL OUTLETS FOR
- 3. APRON LENGTHS, WIDTHS AND THICKNESSES HAVE BEEN ROUNDED UP TO WHOLE NUMBERS FOR EASE OF CONSTRUCTION.


- PREPARE THE SUB-GRADE FOR THE FILTER MATERIAL, GEOTEXTILE FABRIC, AND RIP-RAP TO THE GRADES SHOWN ON THE PLANS. MINIMUM 6" SAND/GRAVEL BEDDING OR GEOTEXTILE FABRIC REQUIRED UNDER ALL ROCK RIP-RAP. THE ROCK OR GRÁVEL USED FOR FILTER OR RIP-RAP SHALL CONFORM TO THE SPECIFIED GRADATION
- 4. GEOTEXTILE FABRICS SHALL BE PROTECTED FROM PUNCTURE OR TEARING DURING THE PLACEMENT OF ROCK RIP-RAP. DAMAGED AREAS IN THE FABRIC SHALL BE REPAIRED BY PLACING A PIECE OF FABRIC OVER THE DAMAGED AREA OR BY COMPLETE REPLACEMENT OF THE FABRIC. ALL OVERLAPS REQUIRED FOR REPAIRS OR JOINING TWO (2) PIECES OF FABRIC SHALL BE A MINIMUM OF 12 INCHES.
- STONE FOR THE RIP-RAP MAY BE PLACED BY EQUIPMENT AND SHALL BE CONSTRUCTED TO THE FULL LAYER THICKNESS IN ONE OPERATION AND IN SUCH A MANNER AS TO PREVENT SEGREGATION OF THE STONE SIZES. RIP-RAP SIZE CHOSEN FOR THE WORST CASE OF ALL OUTLETS. ALL RIP-RAP USED FOR PIPE OUTLET PROTECTION WILL HAVE THE SAME GRADATION AND THICKNESS.

- . OUTLETS SHALL BE INSPECTED AND CLEANED ANNUALLY AND AFTER ANY MAJOR STORM EVENT. ANY EROSION OR DAMAGE TO THE RIP-RAP SHALL BE REPAIRED IMMEDIATELY. 2. THE CHANNEL IMMEDIATELY DOWNSTREAM FROM THE OUTLET SHOULD BE CHECKED TO SEE THAT NO EROSION
- 3. THE DOWNSTREAM CHANNEL SHOULD BE KEPT CLEAR OF OBSTRUCTIONS SUCH AS FALLEN TREES. DEBRIS. AND SEDIMENT THAT COULD CHANGE FLOW PATTERNS AND/OR TAILWATER DEPTHS ON THE PIPES. REPAIRS MUST BE CARRIED OUT IMMEDIATELY TO AVOID ADDITIONAL DAMAGE TO THE OUTLET PROTECTION APRON.

# PIPE OUTLET PROTECTION DETAIL

NOT TO SCALE





WHEN THE CONTROL PAD BECOMES INEFFECTIVE, THE STONE SHOULD BE REMOVED ALONG WITH THE COLLECTED SOIL MATERIAL, REGRADED ON SITE, AND STABILIZED. THE ENTRANCE SHOULD TEN BE RECONSTRUCTED.

THE CONTRACTOR SHOULD SWEEP THE PAVEMENT AT EXITS WHENEVER SOIL MATERIALS

ARE TRACKED ONTO THE ADJACENT PAVEMENT OR TRAVELED WAY. WHEN WHEEL WASHING IS REQUIRED, IT SHOULD BE CONDUCTED ON AN AREA STABILIZED WITH AGGREGATE, WHICH DRAINS INTO AN APPROVED SEDIMENT-TRAPPING DEVICE. ALL SEDIMENT SHOULD BE PREVENTED FROM ENTERING STORM DRAINS, DITCHES, OR

- CONSTRUCTION SPECIFICATIONS:

  1. THE MINIMUM STONE USED SHOULD BE 3-INCH CRUSHED STONE.

  2. THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM LENGTH OF THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM BE 75 FEET, EXCEPT THAT THE MINIMUM BE 75 FEET, EXCEPT THAT THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE PAD SHOULD BE 75 FEET, EXCEPT THAT THE MINIMUM BE 75 FEET, EXCEPT THAT THE PAD SHOULD BE 75 FEET, EXCEPT THE PA LENGTH MAY BE REDUCED TO 50 FEET IF A 3-INCH TO 6-INCH BERM IS INSTALLED AT
- HE ENTRANCE OF THE PROJECT SITE. THE PAD SHOULD BE THE FULL WIDTH OF CONSTRUCTION ACCESS ROAD OR 10 FEET,
- WHICHEVER IS GREATER. THE PAD SHOULD SLOPE AWAY FROM THE EXISTING ROADWAY.
- THE PAD SHOULD BE AT LEAST 6 INCHES THICK. THE GEOTEXTILE FILTER FABRIC SHOULD BE PLACED BETWEEN THE STONE PAD AND THE EARTH SURFACE BELOW THE PAD.
- THE PAD SHOULD BE MAINTAINED OR REPLACED WHEN MUD AND SOIL PARTICLES CLOG THE VOIDS IN THE STONE SUCH THAT MUD AND SOIL PARTICLES ARE TRACKED OFF—SITE.
- NATURAL DRAINAGE THAT CROSSES THE LOCATION OF THE STONE PAD SHOULD BE INTERCEPTED AND PIPED BENEATH THE PAD, AS NECESSARY, WITH SUITABLE OUTLET


31 Mooney Street, Alton, N.H. 603-875-3948

## TEMPORARY CONSTRUCTION EXIT

NOT TO SCALE

FILE NO. 116 PLAN NO. C-2688 *DWG NO. 13108\SP−1* F.B. NO. SDR;

## SPACING BETWEEN CHECK DAMS LENGTH (FT) 0.020 0.030 0.040 0.050 0.080 <u>DRAINAGEWAY CROSS-SECTION</u>



L = THE DISTANCE SUCH THAT POINTS A & B ARE OF EQUAL ELEVATION

### SPACING BETWEEN STONE CHECK DAMS

CONSTRUCTION SPECIFICATIONS:

1. STRUCTURES SHALL BE INSTALLED ACCORDING TO THE DIMENSIONS SHOWN ON

- THE PLANS AT THE APPROPRIATE SPACING. 2. CONSTRUCTION OPERATIONS SHALL BE CARRIED OUT IN SUCH A MANNER SO THAT EROSION, AIR AND WATER POLLUTION WILL BE MINIMIZED.
- 5. STRUCTURES SHALL BE REMOVED FROM THE CHANNEL WHEN THEIR USEFUL LIFE HAS BEEN COMPLETED.

### TEMPORARY GRADE STABILIZATION STRUCTURES SHOULD BE INSPECTED AFTER EACH STORM AND DAILY DURING PROLONGED STORM EVENTS. ANY DAMAGE TO

- HE STRUCTURES SHALL BE REPAIRED IMMEDIATELY. 2. PARTICULAR ATTENTION SHOULD BE GIVEN TO END RUN AND EROSION AT THE DOWNSTREAM TOE OF THE STRUCTURE.
- WHEN REMOVING THE STRUCTURES, THE DISTURBED AREAS SHALL BE BROUGHT UP TO EXISTING CHANNEL GRADE AND THE AREAS PREPARED, SEEDED AND
- MULCHED. 4. SEDIMENT SHALL BE REMOVED FROM BEHIND THE STRUCTURES WHEN IT REACHES 1/2 THE ORIGINAL HEIGHT OF THE STRUCTURE.

# STONE CHECK DAM NSTALLATION DETAIL NOT TO SCALE

PERMANENT VEGETATION

SPECIES

SWITCHGRASS

COASTAL PANIC GRASS

BIG BLUESTEM

LITTLE BLUESTEM

SAND LOVEGRASS

TOTAL

FERTILIZER & LIME

FERTILIZER

FLATPEA

PERRENIAL PEA

CROWNVETCH

TALL FESCUE

TALL FESCUE

REDTOP

BIRDSFOOT TREFOIL

FERTILIZER & LIME

FERTILIZER

NEW HAMPSHIRE SAND AND GRAVEL PITS"

SAND/GRAVEL PIT RECLAMATION

**VARIETIES** 

TRAILBLAZER, PATHFINDER

ATLANTIC

NIAGRA, KAW

BEND, NE-27 TOTAL

LOW PHOSPHATE

LATHCO

LANCER

PENNGIFT, CHEMBUG

TOTAL

KY-31, REBEL, KEN-HI

STREEKER, COMMON

VIKING, EMPIRE TÓTAL

LOW PHOSPHATE

USDA, TECHNICAL NOTE PM-NH-24, REVISED APRIL 1991, "VEGETATING

ALDOUS, CAMPER, BLAZE

LBS./ACRE

MIX OPTION IN (

16 15 15


2000 (1 TON)

500 (10-20-20) 500-700

4000 (2 TON) 500 (10-20-20) 2-3 TON (MIX 2)

1-2 TON (MIX 3

SEEDING RECOMMENDATIONS



CROSS COUNTRYUNDER PAVEMENT

(WHICHEVER IS GREATER)

DEPTH OF 4-FT. INTALLATIONS DEEPER THAN 4-FT REQUIRE THE USE OF A TRENCH BOX.

2. PIPE MATERIALS SHALL BE AS SPECIFIED ON THE DESIGN PLAN.
3. SAND BLANKET MAY BE OMITTED FOR REINFORCED CONCRETE PIPE

1. PIPES MAY BE INSTALLED BY EXCAVATING AN OPEN TRENCH WITH SIDE SLOPES OF 1:1 MAXIMUM TO A

DRAINAGE PIPE

TRENCH INSTALLATION DETAIL

NOT TO SCALE

### **SLOPE INSTALLATION**

- **MAINTENANCE REQUIREMENTS:** ALL BLANKET AND MATS SHOULD BE INSPECTED WEEKLY DURING THE CONSTRUCTION PERIOD, AND AFTER ANY RAINFALL EVENT EXCEEDING 1/2 INCH IN A 24-HOUR PERIOD. ANY FAILURE SHOULD BE REPAIRED IMMEDIATELY. IF WASHOUT OF THE SLOPE, DISPLACEMENT OF THE MAT, OR DAMAGE TO THE
- MAT OCCURS, THE AFFECTED SLOPE SHALL BE REPAIRED AND RESEEDED, AND THE AFFECTED AREA OF MAT SHALL BE RE-INSTALLED. **CONSTRUCTION SPECIFICATIONS:**

SEE NOTE #1

UNDISTURBED

- MANUFACTURE'S INSTALLATION INSTRUCTIONS: A. PREPARE SOIL BEFORE INSTALLING ROLLED EROSION CONTROL PRODUCTS (RECP's), INCLUDING ANY NECESSARY APPLICATION OF LIME, FERTILIZER, AND SEED.
- NOTE: WHEN USING CELL-O-SEED DO NOT SEED PREPARED AREA. CELL-O-SEED MUST BE INSTALLED WITH PAPER SIDE DOWN. B. BEGIN AT THE TOP OF THE SLOPE BY ANCHORING THE RECP'S IN A 6" (15 CM) DEEP X 6" (15 CM) WIDE TRENCH WITH APPROXIMATELY 12" (30cm) OF RECP's EXTENDED BEYOND THE UP-SLOPE PORTION OF THE TRENCH. ANCHOR THE RECP'S WITH A ROW OF STAPLES/STAKES APPROXIMATELY 12" (30 CM) APART IN THE BOTTOM OF THE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING. APPLY SEED TO COMPACTED SOIL AND FOLD REMAINING 12" (30 CM) PORTION OF RECP'S BACK OVER SEED AND COMPACTED SOIL. SECURE RECP'S OVER COMPACTED SOIL WITH A
- C. ROLL THE RECP'S (A.) DOWN OR (B.) HORIZONTALLY ACROSS THE SLOPE. RECP'S WILL UNROLL WITH APPROPRIATE SIDE AGAINST THE SOIL SURFACE. ALL RECP'S MUST BE SECURELY FASTENED TO SOIL SURFACE BY PLACING STAPLES/STAKES IN APPROPRIATE LOCATIONS AS SHOWN IN THE STAPLE PATTERN GUIDE. WHEN USING THE DOT SYSTEM STAPLES/STAKES SHOULD BE PLACED THROUGH EACH OF THE COLORED DOTS CORRESPONDING TO THE APPROPRIATE

ROW OF STAPLES/STAKES SPACED APPROXIMATELY 12" (30 CM) APART ACROSS THE WIDTH OF THE RECP's.

- D. THE EDGES OF PARALLEL RECP'S MUST BE STAPLED WITH APPROXIMATELY 2" 5" (5 CM 12.5 CM) OVERLAP DEPENDING ON RECP's TYPE. E. CONSECUTIVE RECP'S SPLICED DOWN THE SLOPE MUST BE PLACED END OVER END (SHINGLE STYLE) WITH AN
- APPROXIMATE 3" (7.5 CM) OVERLAP. STAPLE THROUGH OVERLAPPED AREA, APPROXIMATELY 12" (30 CM) APART ACROSS ENTIRE RECP's WIDTH. NOTE: IN LOOSE SOIL CONDITIONS, THE USE OF STAPLE OR STAKE LENGTHS GREATER THAN 6" (15 CM) MAY BE NECESSARY TO PROPERLY SECURE THE RECP's.
- 2. SITE PREPARATION: PROPER SITE PREPARATION IS ESSENTIAL TO ENSURE COMPLETE CONTACT OF THE PROTECTION MATTING WITH THE SOIL. GRADE AND SHAPE AREA IF INSTALLATION. REMOVE ALL ROCKS, CLODS, TRASH, VEGETATIVE OR OTHER OBSTRUCTIONS SO THAT THE INSTALLED BLANKETS WILL HAVE DIRECT CONTACT WITH THE SOIL.
- PREPARE SEEDBED BY LOOSENING 2-3 INCHES OF TOPSOIL ABOVE FINAL GRADE. INCORPORATE AMENDMENTS, SUCH AS LIME AND FERTILIZER, INTO SOIL ACCORDING TO SOIL TEST AND THE SEEDING PLAN
- A. SEED AREA BEFORE BLANKET INSTALLATION FOR EROSION CONTROL AND REVEGETATION. SEEDING AFTER MAT INSTALLATION IS OFTEN SPECIFIED FOR TURF REINFORCEMENT APPLICATIONS. WHEN SEEDING PRIOR TO BLANKET INSTALLATION, ALL CHECK SLOTS

AND OTHER AREAS DISTURBED DURING INSTALLATION MUST BE RESEEDED.

WHEN SOIL FILLING IS SPECIFIED, SEED THE MATTING AND THE ENTIRE DISTURBED AREA AFTER INSTALLATION AND PRIOR TO FILLING THE MAT WITH SOIL.


# **TEMPORARY** EROSION CONTROL BLANKET DETAIL

FINAL APPROVAL BY ROCHESTER PLANNING BOARD

CERTIFIED BY: \_\_\_\_\_

### TRANSPORTATION PLANNERS

CAREFULLY REVIEW ALL SHEETS OF THIS PACKAGE TO INSURE PROPER CONSTRUCTION. SPECIFIC SITE CONDITIONS SHOULD BE EXPLORED PRIOR TO CONSTRUCTION. CONTACT BOTH THE DESIGN ENGINEER AND THE PROJECT OWNER FOR ANY AVAILABLE GEOTECHNICAL OR HYDROGEOLOGICAL INFORMATION AVAILABLE BUT NOT CONTAINED WITH IN THE PLAN SET. IF THERE ARE ANY QUESTIONS WITH THE DESIGN PRESENTED IN THIS PLAN SET PLEASE CONTACT THE ENGINEERING STAFF AT NORWAY PLAINS ASSOCIATES, INC. (603)-335-3948.



### **TEMPORARY VEGETATION:**

**CIVIL ENGINEERS** 

4" COMPACTED LOAM & SEEDED

-ROAD BASE COURSE

CLEAN GRANULAR FILL

CRUSHED STONE OR GRAVEL

BEDDING FOR FULL WIDTH OF

THE TRENCH UP TO SPRING

LINE OF PIPE. 6" BELOW PIPE

IN EARTH/12" BELOW PIPE IN

OR SUITABLE MAT.

BLANKET

-DRAIN LINE

LEDGE

CUT SLOPE

SEE NOTE #1

- INSTALL NEEDED EROSION AND SEDIMENT CONTROL MEASURES SUCH AS SILTATION BARRIERS, DIVERSIONS, AND SEDIMENT TRAPS.
- 2. GRADE AS NEEDED FOR THE ACCESS OF EQUIPMENT FOR SEEDBED PREPARATION, SEEDING, MULCH APPLICATION, AND MULCH ANCHORING.
- 3. RUNOFF SHOULD BE DIVERTED FROM THE SEEDBED AREA.
- 4. ON SLOPES 4:1 OR STEEPER, THE FINAL PREPARATION SHOULD INCLUDE CREATING HORIZONTAL GROOVES PERPENDICULAR O THE DIRECTION OF THE SLOPE TO CATCH SEED AND REDUCE RUNOFF.

### . STONES AND TRASH SHOULD BE REMOVED SO AS NOT TO INTERFERE WITH THE SEEDING AREA.

- WHERE THE SOIL HAS BEEN COMPACTED BY CONSTRUCTION OPERATIONS. LOOSEN SOIL TO A DEPTH OF 2 INCHES BEFORE APPLYING FERTILIZER, LIME
- 3. IF APPLICABLE, FERTILIZER AND ORGANIC SOIL AMENDMENTS SHOULD BE APPLIED DURING THE GROWING SEASON.
- 4. APPLY LIMESTONE AND FERTILIZER ACCORDING TO SOIL TEST RECOMMENDATIONS. IF SOIL TESTING IS NOT FEASIBLE ON SMALL OR VARIABLE SITES, OR WHERE TIMING IS CRITICAL FERTILIZER AND LIMESTONE MAY BE APPLIED AT THE FOLLOWING RATES:
- LIMESTONE APPLICATION RATE = 3 TONS/ACRE (138 LB./1,000-SF)\*
- FERTILIZER APPLICATION RATE = 600 LB./ACRE (13.8 LB./1,000-SF)\* \*LOW PHOSPHATE FERTILIZER (N-P205-K20) OR EQUIVALENT

\*EQUIVALENT TO 50% CALCIUM PLUS MAGNESIUM OXIDE

FERTILIZER SHOULD BE RESTRICTED TO LOW PHOSPHATE, SLOW RELEASE NITROGEN FERTILIZER WHEN APPLIED TO AREAS BETWEEN 25 AND 250-FT FROM A SURFACE WATER BODY. NO FERTILIZER EXCEPT LIMESTONE SHOULD BE APPLIED WITHIN 25-FT OF A SURFACE WATER BODY. THESE ARE THE REQUIREMENTS FOR ANY WATER BODY PROTECTED BY THE COMPREHENSIVE SHORELAND PROTECTION ACT.

### . APPLY SEED UNIFORMLY BY HAND, CYCLONE SEEDER, DRILL CULTIPACKER TYPE SEEDER OR HYDRO SEEDER (SLURRY INCLUDING SEED AND FERTILIZER). NORMAL SEEDING DEPTH IS FROM 1/4 TO 1/2 INCH. HYDROSEEDING THAT INCLUDES MULCH MAY BE LÉFT ON SOIL SURFACE. SEEDING RATES MUST BE INCREASED BY 10% WHEN HYDROSEEDING.

- 2. TEMPORARY SEED SHOULD TYPICALLY OCCUR PRIOR TO SEPTEMBER 15
- 3. AREAS SEEDED BETWEEN MAY 15 AND AUGUST 15 SHOULD BE COVERED WITH HAY OR STRAW MULCH, ACCORDING TO THE "TEMPORARY AND PERMANENT MULCHING" PRACTICE DESCRIBED IN THE NHSSM, VOL 3.
- VEGETATED GROWTH COVERING AT LEAST 85% OF THE DISTURBED AREA SHOULD BE ACHIEVED PRIOR TO OCTOBER 15. IF THIS CONDITION IS NOT ACHIEVED. IMPLEMENT OTHER TEMPORARY STABILIZATION MEASURES FOR OVERWINTER PROTECTION.

### TEMPORARY SEEDING SHOULD BE INSPECTED WEEKLY AFTER ANY RAINFALL EXCEEDING 1/2 INCH IN 24 HOURS ON ACTIVE CONSTRUCTION SITES. TEMPORARY SEEDING SHOULD BE INSPECTED JUST PRIOR TO SEPTEMBER 15, TO ASCERTAIN WHETHER ADDITIONAL SEEDING IS REQUIRED TO PROVIDE

2. BASED ON INSPECTION, AREAS SHOULD BE RESEEDED TO ACHIEVE FULL STABILIZATION OF EXPOSED SOILS. IF IT IS TOO LATE IN THE PLANTING SEASON TO APPLY ADDITIONAL SEED, THEN OTHER TEMPORARY STABILIZATION MEASURES SHOULD BE IMPLEMENTED.

STABILIZATION OVER THE WINTER PERIOD.

3. IF ANY EVIDENCE OF EROSION OR SEDIMENTATION IS APPARENT, REPAIRS SHOULD BE MADE AND AREAS SHOULD BE RESEEDED, WITH OTHER TEMPORARY MEASURES (I.E. MULCH, ETC.) USED TO PROVIDE EROSION PROTECTION DURING THE PERIOD OF VEGETATION ESTABLISHMENT.

### TEMPORARY VEGETATION SEEDING RECOMMENDATIONS

SPECIES	PER ACRE BUSHELS (BU) OR POUNDS (LBS.)	PER 1,000-SF	REMARKS
WINTER RYE	2.5 BU OR 112 LBS.	2.5 LBS.	BEST FOR FALL SEEDING. SEED FROM AUGUST 15 TO SEPTEMBER 15 FOR BEST COVER. SEED TO A DEPTH OF 1 INCH.
OATS	2.5 BU OR 80 LBS.	2.0 LBS.	BEST FOR SPRING SEEDING. SEED NO LATER THAN MAY 15 FOR SUMMER PROTECTION. SEED TO A DEPTH OF 1 INCH.
ANNUAL RYEGRASS	40 LBS.	1.0 LB.	GROWS QUICKLY, BUT IS OF SHORT DURATION. USE WHERE APPEARANCES ARE IMPORTANT. SEED EARLY SPRING AND/OR BETWEEN AUGUST 15 AND SEPTEMBER 15. COVER THE SEED WITH NO MORE THAN 0.25 INCH OF SOIL.
PERENNIAL RYEGRASS	30 LBS.	0.7 LBS.	BEST FOR FALL SEEDING. SEED FROM AUGUST 15 TO SEPTEMBER 15 FOR BEST COVER. SEED TO A DEPTH OF 1 INCH.

SOURCES:
1. NEW HAMPSHIRE STORMWATER MANAGEMENT MANUAL, VOLUME 3, TABLE 2. MINNICK, E.L. AND H.T. MARSHALL, (AUGUST 1992)

### PERMANENT VEGETATION:

### **SPECIFICATIONS:**

- INSTALL NEEDED EROSION AND SEDIMENT CONTROL MEASURES SUCH AS SILTATION BARRIERS, DIVERSIONS, AND SEDIMENT TRAPS.
- 2. GRADE AS NEEDED FOR THE ACCESS OF EQUIPMENT FOR SEEDBED PREPARATION, SEEDING, MULCH APPLICATION, AND MULCH ANCHORING.
- 3. RUNOFF SHOULD BE DIVERTED FROM THE SEEDBED AREA.
- ON SLOPES 4:1 OR STEEPER, THE FINAL PREPARATION SHOULD INCLUDE CREATING HORIZONTAL GROOVES PERPENDICULAR O THE DIRECTION OF THE SLOPE TO CATCH SEED AND REDUCE RUNOFF.
- . WORK LIME AND FERTILIZER INTO THE SOIL AS NEARLY AS PRACTICAL TO A DEPTH OF 4 INCHES WITH A DISC. SPRING TOOTH HARROW OR OTHER SUITABLE EQUIPMENT. THE FINAL HARROWING OPERATION SHOULD BE ON THE GENERAL CONTOUR. CONTINUE TILLAGE UNTIL A REASONABLY UNIFORM, FINE SEEDBED IS PREPARED. ALL BUT CLAY AND SILT SOILS
- SHOULD BE ROLLED TO FIRM THE SEEDBED WHEREVER FEASIBLE. REMOVE FROM THE SURFACE ALL STONES 2INCHES OR LARGER IN ANY DIMENSION. REMOVE ALL OTHER DEBRIS, SUCH AS WIRE, CABLE, TREE ROOTS, CONCRETE CLODS, LUMPS, TRASH OR OTHER UNSUITABLE MATERIAL
- INSPECT SEEDBED JUST BEFORE SEEDING. IF TRAFFIC HAS LEFT THE SOIL COMPACTED; THE AREA MUST BE TILLED AND FIRMED AS ABOVE.
- WHERE THE SOIL HAS BEEN COMPACTED BY CONSTRUCTION OPERATIONS, LOOSEN SOIL TO A DEPTH OF 2 INCHES BEFORE APPLYING FERTILIZER, LIME
- 5. IF APPLICABLE, FERTILIZER AND ORGANIC SOIL AMENDMENTS SHOULD BE APPLIED DURING THE GROWING SEASON.
- APPLY LIMESTONE AND FERTILIZER ACCORDING TO SOIL TEST RECOMMENDATIONS. IF SOIL TESTING IS NOT FEASIBLE ON SMALL OR VARIABLE SITES. OR WHERE TIMING IS CRITICAL FERTILIZER AND LIMESTONE MAY BE APPLIED AT THE RATES LISTED IN THE TABLE.
- FERTILIZER SHOULD BE RESTRICTED TO LOW PHOSPHATE, SLOW RELEASE NITROGEN FERTILIZER WHEN APPLIED TO AREAS BETWEEN 25 AND 250-FT FROM A SURFACE WATER BODY. NO FERTILIZER EXCEPT LIMESTONE SHOULD BE APPLIED WITHIN 25-FT OF A SURFACE WATER BODY. THESE ARE THE REQUIREMENTS FOR ANY WATER BODY PROTECTED BY THE COMPREHENSIVE SHORELAND PROTECTION ACT.

SEED MIX IS SELECTED ON PERCENT WEIGHT PASSING THE #200 SIEVE FOR THE RECLAIMED BASE SOILS (I.E. THOSE UNDER THE 4-6-INCH LOAM).

- 15% < X < 20% USE MIX 1 OR 2
- 2. INOCULATE ALL LEGUME SEED WITH THE CORRECT TYPE OF INOCULANT. APPLY SEED UNIFORMLY BY HAND, CYCLONE SEEDER, DRILL CULTIPACKER TYPE SEEDER OR HYDROSEEDER (SLURRY INCLUDING SEED AND FERTILIZER). NORMAL SEEDING DEPTH IS FROM 1/4 TO 1/2 INCH. HYDROSEEDING THAT
- INCLUDES MULCH MAY BE LEFT ON SOIL SURFACE. 4. WHERE FEASIBLE EXCEPT WHERE EITHER CULTIPACKER TYPE SEEDER OR HYDROSEEDER IS USED, THE SEEDBED SHOULD BE FIRMED FOLLOWING
- SEEDING OPERATIONS WITH A ROLLER, OR LIGHT DRAG. SPRING SEEDING USUALLY GIVES THE BEST RESULTS FOR ALL SEED MIXES OR WITH LEGUMES. PERMANENT SEEDING SHOULD BE COMPLETED 45 DAYS PRIOR TO FIRST KILLING FROST. WHEN CROWN VETCH IS SEEDED IN LATE SUMMER AT LEAST 35% OF THE SEED SHOULD BE HARD SEED (UNSCARIFIED). IF SEEDING CANNOT BE DONE WITHIN THE SPECIFIED SEEDING DATES, MULCH ACCORDING TO THE "TEMPORARY AND PERMANENT MULCHING" PRACTICE DESCRIBED IN THE NHSSM, VOL 3. AND DELAY
- SEEDING UNTIL THE NEXT RECOMMENDED SEEDING PERIOD. AREAS SEEDED BETWEEN MAY 15 AND AUGUST 15 SHOULD BE COVERED WITH HAY OR STRAW MULCH. ACCORDING TO THE "TEMPORARY AND
- PERMANENT MULCHING" PRACTICE DESCRIBED IN THE NHSSM, VOL 3. 7. VEGETATED GROWTH COVERING AT LEAST 85% OF THE DISTURBED AREA SHOULD BE ACHIEVED PRIOR TO OCTOBER 15. IF THIS CONDITION IS NOT

### ACHIEVED, IMPLEMENT OTHER TEMPORARY STABILIZATION MEASURES FOR OVERWINTER PROTECTION.

### WHEN HYDROSEEDING (HYDRAULIC APPLICATION), PREPARE THE SEEDBED AS SPECIFIED ABOVE OR BY HAND RAKING TO LOOSEN AND SMOOTH THE SOIL AND REMOVE SURFACE STONES LARGER THAN 2 INCHES IN DIAMETER.

- 2. SLOPES BUST BE NO STEEPER THAN 2:1 (2 FEET HORIZONTALLY BY 1 FOOT VERTICALLY).
- 3. LIME AND FERTILIZER MAY BE APPLIED SIMULTANEOUSLY WITH THE SEED. THE USE OF FIBER MULCH ON CRITICAL AREAS IS NOT RECOMMENDED (UNLESS IT IS USED TO HOLD STRAW OR HAY). BETTER PROTECTION IS GAINED BY USING STRAW MULCH AND HOLDING IT WITH ADHESIVE

MATERIALS OR 500 POUNDS PER ACRE OF WOOD FIBER MULCH.

- 4. SEEDING RATES MUST BE INCREASED BY 10% WHEN HYDROSEEDING.
- MAINTENANCE REQUIREMENTS:

  1. PERMANENT SEEDED AREAS SHOULD BE INSPECTED AT LEAST MONTHLY DURING THE COURSE OF CONSTRUCTION. INSPECTION, MAINTENANCE AND CORRECTIVE ACTIONS SHOULD CONTINUE UNTIL THE OWNER ASSUMES PERMANENT OPERATION OF THE SITE.
- 2. SEEDED AREAS SHOULD BE MOWED AS REQUIRED TO MAINTAIN A HEALTHY STAND OF VEGETATION. MOWING HEIGHT AND FREQUENCY DEPEND OF TYPE OF GRASS COVER.
- 3. BASED ON INSPECTION, AREAS SHOULD BE RESEEDED TO ACHIEVE FULL STABILIZATION OF EXPOSED SOILS.
- 4. AT A MINIMUM 85% OF THE SOIL SURFACE SHOULD BE COVERED BY
- 5. IF ANY EVIDENCE OF EROSION OR SEDIMENTATION IS APPARENT, REPAIRS SHOULD BE MADE AND AREAS SHOULD BE RESEEDED, WITH OTHER TEMPORARY MEASURES (I.E. MULCH, ETC.) USED TO PROVIDE EROSION PROTECTION DURING THE PERIOD OF VEGETATION ESTABLISHMENT.

JANUARY 2014


**EROSION CONTROL DETAILS** NH ROUTE 11 - FARMINGTON ROAD STRAFFORD COUNTY ROCHESTER, N.H.

PREPARED FOR: CREEK OUTFITTERS

2 Continental Blvd., Rochester, N.H. 603-335-3948

SCALE: AS SHOWN

# EROSION CONTROL MIX BERM CROSS-SECTION



# EROSION CONTROL MIX BERM CROSS-SECTION

- EROSION CONTROL MIX BERMS SHOULD BE INSPECTED IMMEDIATELY AFTER EACH RAINFALL AND AT LEAST DAILY DURING PROLONGED RAINFALL. 2. EROSION CONTROL MIX BERMS SHOULD BE REPAIRED IMMEDIATELY IF THERE ARE ANY SIGNS OF EROSION
- OR SEDIMENTATION BELOW THEM. 3. IF THERE ARE SIGNS OF BREACHING OF THE BARRIER, OR IMPOUNDING OF LARGE VOLUMES OF WATER BEHIND THEM, THE EROSION CONTROL MIX BERMS SHOULD BE REPLACED WITH OTHER MEASURES TO INTERCEPT AND TRAP SEDIMENT (SUCH AS A DIVERSION BERM DIRECTING RUNOFF TO A SEDIMENT TRAP OR
- 4. SEDIMENT DEPOSITS SHOULD BE REMOVED AFTER EACH STORM EVENT. 5. SEDIMENT DEPOSITS MUST BE REMOVED WHEN DEPOSITS REACH APPROXIMATELY ONE THIRD (1/3) OF THE
- EROSION CONTROL MIX BERMS SHOULD BE RESHAPED OR REAPPLIED AS NEEDED.
- ANY SEDIMENT DEPOSITS REMAINING IN PLACE AFTER THE BARRIER IS NO LONGER REQUIRED SHOULD BE DRESSED TO CONFORM TO THE EXISTING GRADE, PREPARED AND SEEDED.
- EROSION CONTROL MIX CAN BE MANUFACTURED ON OR OFF OF THE PROJECT SITE EROSION CONTROL MIX MUST CONSIST PRIMARILY OF ORGANIC MATERIAL, SEPARATED AT THE POINT OF
- GENERATION, AND MAY INCLUDE SHREDDED BARK, STUMP GRINDINGS, COMPOSTED BARK, OR ACCEPTABLE 3. WOOD AND BARK CHIPS, GROUND CONSTRUCTION DEBRIS OR REPROCESSED WOOD PRODUCTS WILL NOT BE ACCEPTABLE AS THE ORGANIC COMPONENT OF THE MIX.
- 4. COMPOSITION OF THE EROSION CONTROL MIX SHOULD BE AS FOLLOWS:

  A. EROSION CONTROL MIX SHALL BE A WELL GRADED MIXTURE OF PARTICLE SIZES FREE OF REFUSE, PHYSICAL CONTAMINANTS, MATERIAL TOXIC TO PLANT GROWTH AND MAY NOT CONTAIN ROCKS LESS THAN 4-INCHES IN DIAMETER;
  - B. ORGANIC MATTER = 25-65% DRY WEIGHT BASIS
  - C. PARTICLES PASSING BY WEIGHT:

<u>SCREEN: PASSING BY WEIGHT:</u> 3-INCH 100% 1-INCH 90-100% 3/4-INCH 70-100% 1/4-INCH 30-75%

- E. THE ORGANIC PORTION NEEDS TO BE FIBROUS AND ELONGATED.
- F. THE MIX SHOULD CONTAIN NO SILTS, CLAYS OR FINE SANDS.
- G. SOLUBLE SALTS CONTENT < 4.0 mmhos/cm
- H. pH OF THE MIX SHOULD BE BETWEEN 5.0 AND 8.0
- THE BARRIER MUST BE PLACED ALONG A RELATIVELY LEVEL CONTOUR. IT MAY BE NECESSARY TO CUT TALL GRASSES AND WOODY VEGETATION TO AVOID CREATING VOIDS AND BRIDGES IN THE BARRIER THAT WOULD ENABLE FINES TO WASH UNDER THE BARRIER THROUGH THE GRASS
- 7. THE BARRIER MUST BE A MINIMUM OF 12-INCHES TALL AS MEASURED ON THE UPHILL SIDE OF THE 8. THE BARRIER MUST BE A MINIMUM OF 2-FT WIDE.

# EROSION CONTROL MIX BERM DETAIL


NOT TO SCALE

## MONITORING REQUIREMENTS:

PRIOR TO INITIATION OF BLASTING, A GROUNDWATER MONITORING PLAN SHALL BE DEVELOPED FOR REVIEW AND APPROVAL BY THE DEPARTMENT. THE PLAN SHALL MONITOR FOR POTENTIAL IMPACTS ASSOCIATED WITH BLASTING TO GROUNDWATER THAT IS DERIVED FROM REPRESENTATIVE DRINKING WATER SUPPLY WELLS NEAR THE SITE. THE PLAN SHALL BE IMPLEMENTED ONCE


- APPROVED BY THE DEPARTMENT. 2. PRIOR TO BLASTING, A BLASTING PLAN SHALL BE SUBMITTED TO AND APPROVED BY THE DEPARTMENT. THE PLAN SHALL DESCRIBE THE BEST MANAGEMENT PRACTICES THAT WILL BE IMPLEMENTED TO PREVENT GROUNDWATER CONTAMINATION ASSOCIATED WITH BLASTING AND RELATED ACTIVITIES. THE PLAN SHALL BE IMPLEMENTED ONCE APPROVED BY THE DEPARTMENT.
- 3. FOR GUIDANCE IN PREPARING THE ABOVE MONITORING AND BLASTING PLANS, PLEASE CONTACT BRANDON KERNEN AT THE NHDES HYDROLOGY AND CONSERVATION PROGRAM (603) 271-0660.

FILE NO. 116 PLAN NO. C-2688 *DWG NO. 13108\SP−1* F.B. NO. SDR:




SEPTIC DESIGNERS

# FILTER SOCK CONNECTION PLAN VIEW



# FILTER SOCK CROSS-SECTION



# HEAVY DUTY PYRAMID FILTER SOCK **CROSS-SECTION**

CONTINUOUS CONTAINED BERM (FILTER SOCK ALTERNATIVE): I. AN ALTERNATIVE PRODUCT, THE CONTINUOUS CONTAINED BERM (OR "FILTER SOCK") CAN BE AN EFFECTIVE

- SEDIMENT BARRIER AS IT ADDS CONTAINMENT AND STABILITY TO A BERM OF EROSION CONTROL MIX. 2. IN THE EVENT THAT USE OF CONTINUOUS CONTAINED BERM IS DESIRED, THE PRODUCT SELECTED SHOULD BE
- REVIEWED AND APPROVED BY THE DESIGN ENGINEER. 3. INSTALLATION OF CONTINUOUS CONTAINED BERMS SHALL BE PERFORMED IN ACCORDANCE WITH THE SPECIFICATIONS OF THE MANUFACTURER.

. FILTER SOCK MAINTENANCE SHALL FOLLOW THE SAME SCHEDULE AS EROSION CONTROL MIX BERMS.

CONSTRUCTION SPECIFICATIONS:

1. COMPOSITION OF THE EROSION CONTROL MIX SHALL EITHER BE THE SAME AS EROSION CONTROL MIX BERM

- MATERIAL OR AS SPECIFIED BY THE FILTER SOCK MANUFACTURER. THE BARRIER MUST BE PLACED ALONG A RELATIVELY LEVEL CONTOUR
- . IT MAY BE NECESSARY TO CUT TALL GRASSES AND WOODY VEGETATION TO AVOID CREATING VOIDS AND BRIDGES IN THE BARRIER THAT WOULD ENABLE FINES TO WASH UNDER THE BARRIER THROUGH THE GRASS 4. FILTER SOCK DIAMETER (HEIGHT) SHALL BE PER THE MANUFACTURER RECOMMENDATION FOR THE AREA OF

# CONTINUOUS CONTAINED BERM "FILTER SOCK" DETAIL

NOT TO SCALE

# **DUST CONTROL PRACTICES:**

APPLY DUST CONTROL MEASURES AS NECESSARY TO MAINTAIN CONTROL OF DUST ON SITE. WATER APPLICATION: A) MOISTEN EXPOSED SOIL SURFACES PERIODICALLY WITH ADEQUATE WATER TO CONTROL DUST.

B) AVOID EXCESSIVE APPLICATION OF WATER THAT WOULD RESULT IN MOBILIZING SEDIMENT AND

- SUBSEQUENT DEPOSITION IN NATURAL WATERBODIES. 3. STONE APPLICATION:
- A) COVER SURFACE WITH CRUSHED OR COARSE GRAVEL. B) IN AREAS NEAR WATERWAYS USE ONLY CHEMICALLY STABILIZED OR WASHED AGGREGATE. REFER TO "NEW HAMPSHIRE STORMWATER MANAGEMENT MANUAL, VOLUME 3 CONSTRUCTION PHASE EROSION AND SEDIMENT CONTROLS, DECEMBER 2008" FOR OTHER ALLOWABLE DUST CONTROL PRACTICES (I.E. COMMERCIAL TACKIFIERS OR CHEMICAL TREATMENTS SUCH AS CALCIUM CHLORIDE,



APPROVED PRACTICES.

STOCKPILED MATERIAL.

ALSO BE COVERED.

CONTINUED FUNCTION.

MORE THAN 5 DAYS:

AN ANCHORED PROTECTIVE COVERING.

PERIOD FROM OCTOBER 15 THROUGH MAY 15.

NHSMM, VOL. 3 FOR SPECIFICATION).

SOIL STOCKPILE PRACTICES:

3. STOCKPILES SHOULD BE SURROUNDED BY SEDIMENT BARRIERS AS

PLACE BAGGED MATERIALS ON PALLETS OR UNDERCOVER.

DESCRIBED ON THE PLANS AND IN NHSMM VOL. 3. TO PREVENT MIGRATION OF MATERIAL BEYOND THE IMMEDIATE CONFINES OF THE

4. IMPLEMENT WIND EROSION CONTROL PRACTICES AS APPROPRIATE ON ALL

PROTECTION OF INACTIVE STOCKPILES:
6. INACTIVE SOIL STOCKPILES SHOULD BE COVERED WITH ANCHORED TARPS

PERIMETER SEDIMENT BARRIERS (I.E. SILT FENCE, ETC.) AT ALL TIMES.

7. INACTIVE STOCKPILES OF CONCRÈTE RUBBLE, ASPHALT CONCRETE RUBBLE,

PROTECTION OF ACTIVE STOCKPILES:
8. ALL STOCKPILES SHOULD BE SURROUNDED WITH TEMPORARY LINEAR

WINTER STABILIZATION &

MAINTENANCE REQUIREMENTS:

1. MAINTENANCE MEASURES SHOULD BE PERFORMED THROUGHOUT

**CONSTRUCTION PRACTICES:** 

CONSTRUCTION, INCLUDING OVER THE WINTER PERIOD. AFTER EACH

RAINFALL, SNOWSTORM, OR PERIOD OF THAWING AND RUNOFF, THE SITE

2. FOR ANY AREA STABILIZED BY TEMPORARY OR PERMANENT SEEDING PRIOR

LEAST 85% OF AREA VEGETATED WITH HEALTHY, VIGOROUS GROWTH.)

THE AREA OF EXPOSED, UNSTABILIZED SOIL SHOULD BE LIMITED TO 1-ACRE

STABILIZATION AS FOLLOWS SHOULD BE COMPLETED WITHIN A DAY OF

AND SHOULD BE PROTECTED AGAINST EROSION BY THE METHODS DISCUSSED IN

NHSMM, VOL. 3 AND ELSEWHERE IN THIS PLAN SET, PRIOR TO ANY THAW OR

ESTABLISHING THE GRADE THAT IS FINAL OR THAT OTHERWISE WILL EXIST FOR

2. ALL PROPOSED VEGETATED AREAS HAVING A SLOPE OF LESS THAN 15%

TO 4 TONS OF HAY OR STRAW MULCH PER ACRE SECURED WITH

WHICH DO NOT EXHIBIT A MINIMUM 85% VEGETATIVE GROWTH BY OR ARE

ANCHORED NETTING, OR 2 INCHES OF EROSION CONTROL MIX (REFER T

3. ALL PROPOSED VEGETATED AREAS HAVING A SLOPE OF GREATER THAN 15

ARE DISTURBED AFTER OCTOBER 15 SHOULD BE SEEDED AND COVERED

WITH A PROPERLY INSTALLED EROSION CONTROL BLANKET OR WITH A

MINIMUM OF 4 INCHES OF EROSION CONTROL MIX. UNLESS OTHERWISE

SPECIFIED BY THE MANUFACTURER. NOTE THAT COMPOST BLANKETS

4. ALL STONE COVERED SLOPES MUST BE CONSTRUCTED AND STABILIZED BY

SHOULD NOT OCCUR OVER SNOW OF GREATER THAN 1 INCH IN DEPTH.

7. WITHIN 24 HOURS OF STOCKPILING SOIL MATERIALS SHOULD BE MULCHED

FOR OVER WINTER PROTECTION WITH HAY OR STRAW AT TWICE THE

NORMAL RATE OR WITH A 4 INCH LAYER OF EROSION CONTROL MIX.

MULCH SHOULD BE RE-ESTABLISHED PRIOR TO ANY RAIN OR SNOWFALL

NO SOIL STOCKPILE SHOULD BE PLACED (EVEN COVERED WITH MULCH)

CONSTRUCTION) SHOULD BE STOCKPILED SEPARATELY AND IN A LOCATION

WITHIN 100-FT OF ANY WETLAND OR OTHER WATER RESOURCE AREA.

AWAY FROM ANY AREA NEEDING PROTECTION. FROZEN MATERIAL

STOCKPILES CAN MELT IN SPRING AND BECOME UNWORKABLE AND

9. INSTALLATION OF EROSION CONTROL BLANKETS SHOULD NOT OCCUR OVER

10. ALL GRASS-LINED DITCHES AND CHANNELS SHOULD BE CONSTRUCTED BY

SEPTEMBER 1. ALL DITCHES AND SWALES WHICH DO NOT EXHIBIT 85%

VEGETATIVE GROWTH BY OR ARE DISTURBED AFTER OCTOBER 15, SHOULD

APPROPRIATE FOR THE DESIGN FLOW CONDITIONS AS DETERMINED BY A

PROVIDE ADEQUATE CROSS-SECTION AFTER ALLOWING FOR PLACEMENT OF

PROTECTED WITH A MINIMUM 3 INCH LAYER OF SAND AND GRAVEL WITH A

GRADATION THAT IS LESS THAN 12% OF THE SAND PORTION, OR MATERIAL PASSING THE NUMBER 4 SIEVE, BY WEIGHT, PASSES THE NUMBER 200

BE STABILIZED TEMPORARILY WITH STONE OR EROSION CONTROL BLANKETS

SNOW OF GREATER THAN 1 INCH IN DEPTH OR ON FROZEN GROUND.

DIFFICULT TO TRANSPORT DUE TO HIGH SOIL MOISTURE CONTENT.

PROFESSIONAL ENGINEER. IF STONE LINING IS NECESSARY, THE

12. AFTER NOVEMBER 15, INCOMPLETE ROAD OR PARKING AREAS WHERE

ACTIVE CONSTRUCTION HAS STOPPED FOR THE WINTER SHOULD BE

13. SEDIMENT BARRIERS THAT ARE INSTALLED DURING FROZEN CONDITIONS SHOULD CONSIST OF EROSION CONTROL MIX BERMS, OR CONTINUOUS CONTAINED BERMS. SILT FENCES AND HAY BALES SHOULD NOT BE

INSTALLED WHEN FROZEN CONDITIONS PREVENT PROPER EMBEDMENT OF

CONTRACTOR MAY NEED TO RE-GRADE THE DITCH AS REQUIRED TO

11. ALL STONE LINED DITCHES AND CHANNELS MUST BE CONSTRUCTED AND

8. FROZEN MATERIAL (I.E. FROST LAYER REMOVED DURING WINTER

5. INSTALLATION OF ANCHORED HAY MULCH OR EROSION CONTROL MIX

6. ALL MULCH APPLIED DURING WINTER SHOULD BE ANCHORED (I.E. BY

NETTING, TRACKING, WOOD CELLULOSE FIBER).

STABILIZED BY OCTOBER 15.

SHOULD NOT EXCEED 2 INCHES IN THICKNESS OR THEY MAY OVERHEAT.

% WHICH DO NOT EXHIBIT A MINIMUM OF 85% VEGETATIVE GROWTH BY OR

DISTURBED AFTER OCTOBER 15, SHOULD BE SEEDED AND COVERED WITH 3

SPECIFICATIONS:
THE FOLLOWING STABILIZATION TECHNIQUES SHOULD BE EMPLOYED DURING THE

CONTRACTOR SHOULD CONDUCT INSPECTION OF ALL INSTALLED EROSION CONTROL PRACTICES AND PERFORM REPAIRS AS NEEDED TO INSURE THEIR

TO THE ONSET OF THE WINTER SEASON, THE CONTRACTOR SHOULD CONDUCT AN INSPECTION IN THE SPRING TO ASCERTAIN THE CONDITION OF

THE VEGETATION AND REPAIR ANY DAMAGED AREAS OR BARE SPOTS AND

RESEED AS REQUIRED TO ACHIEVE AN ESTABLISHED VEGETATIVE COVER (AT

SEDIMENT BARRIERS (I.E. SILT FENCE, ETC.) PRIOR TO THE ONSET OF PRECIPITATION. PERIMETER BARRIERS SHOULD BE MAINTAINED AT ALL TIMES. AND ADJUSTED AS NEEDED TO ACCOMMODATE THE DELIVERY AND

REMOVAL OF MATERIAL FROM THE STOCKPILE. THE INTEGRITY OF THE

BARRIER SHOULD BE INSPECTED AT THE END OF EACH WORKING DAY.

WHEN A STORM IS PREDICTED, STOCKPILES SHOULD BE PROTECTED WITH

AGGREGATE MATERIALS, AND SIMILAR MATERIALS SHOULD BE PROTECTED

WITH TEMPORARY SEDIMENT PERIMETER BARRIERS (I.E. SILT FENCE, ETC.) AT ALL TIMES. IF THE MATERIALS ARE A SOURCE OF DUST, THEY SHOULD

OR PROTECTED WITH SOIL STABILIZATION MEASURES (TEMPORARY SEED AND

MULCH OR OTHER TEMPORARY STABILIZATION PRACTICE) AND TEMPORARY

1. LOCATE STOCKPILES A MINIMUM OF 50-FT. AWAY FROM CONCENTRATED

FLOWS OF STORMWATER, DRAINAGE COURSES OR INLETS.

PROTECT ALL STOCKPILES FROM STORMWATER RUN-ON USING TEMPORARY

PERIMETER MEASURES SUCH AS DIVERSIONS, BERMS, SANDBAGS OR OTHER

**CIVIL ENGINEERS** TRANSPORTATION PLANNERS

> CAREFULLY REVIEW ALL SHEETS OF THIS PACKAGE TO INSURE PROPER CONSTRUCTION. SPECIFIC SITE CONDITIONS SHOULD BE EXPLORED PRIOR TO CONSTRUCTION. CONTACT BOTH THE DESIGN ENGINEER AND THE PROJECT OWNER FOR ANY AVAILABLE GEOTECHNICAL OR HYDROGEOLOGICAL INFORMATION AVAILABLE BUT NOT CONTAINED WITH IN THE PLAN SET. IF THERE ARE ANY QUESTIONS WITH THE DESIGN PRESENTED IN THIS PLAN SET PLEASE CONTACT THE ENGINEERING STAFF AT NORWAY PLAINS ASSOCIATES, INC. (603)-335-3948.

# SCOTT LAWLER 1 No. 10026

**REVISION:** 

01/21/14 - REPALCE SILT FENCE DETAIL WITH SILT SOCK OF EROSION CONTROL MIX BERM DETAIL.

### **GENERAL CONSTRUCTION PHASING:**

- STABILIZATION:
  A SITE IS DEEMED STABILIZED WHEN IT IS IN A CONDITION IN WHICH THE SOIL ON SITE WILL NOT EXPERIENCE ACCELERATED OR UNNATURAL EROSION UNDER THE CONDITIONS OF A 10-YEAR STORM EVENT, SUCH AS BUT NOT
- A) IN AREAS THAT WILL NOT BE PAVED: A MINIMUM OF 85% VEGETATIVE COVER HAS BEEN ESTABLISHED; A MINIMUM OF 3-INCHES OF NON-EROSIVE MATERIAL SUCH AS STONE OR A CERTIFIED COMPOST BLANKET HAS BEEN INSTALLED, OR; iii) EROSION CONTROL BLANKETS HAVE BEEN INSTALLED.
- B) IN AREAS TO BE PAVED: i) BASE COURSE GRAVELS HAVE BEEN INSTALLED.
- TEMPORARY STABILIZATION:
  ALL AREAS OF EXPOSED OR DISTURBED SOIL SHOULD BE TEMPORARILY STABILIZED AS SOON AS PRACTICABLE BUT NO LATER THAN 45 DAYS FROM THE TIME OF INITIAL DISTURBANCE, UNLESS A SHORTER TIME IS SPECIFIED BY LOCAL AUTHORITIES, THE CONSTRUCTION SEQUENCE APPROVED AS PART OF THE ISSUED PERMIT OR AN INDEPENDENT MONITOR.
- PERMANENT STABILIZATION:
  ALL AREAS OF EXPOSED OR DISTURBED SOIL SHOULD BE PERMANENTLY
  STABILIZED AS SOON AS PRACTICABLE BUT NO LATER THAN 3 DAYS FOLLOWING FINAL GRADING.
- 4. MAXIMUM AREA OF DISTURBANCE:
  THE AREA OF UNSTABILIZED SOIL SHOULD NOT EXCEED 5 ACRES AT ANY
- 5. ONLY DISTURB, CLEAR, OR GRADE AREAS NECESSARY FOR
- A) FLAG OR OTHERWISE DELINEATE AREAS NOT TO BE DISTURBED.
- B) EXCLUDE VEHICLES AND CONSTRUCTION EQUIPMENT FROM THESE AREAS TO PRESERVE NATURAL VEGETATION. ALL GRADED OR DISTURBED AREAS INCLUDING SLOPES SHOULD BE PROTECTED DURING CLEARING AND CONSTRUCTION IN ACCORDANCE WITH
- THE APPROVED EROSION AND SEDIMENT CONTROL PLAN DEPICTED ON
- 7. ALL EROSION AND SEDIMENT CONTROL PRACTICES AND MEASURES SHOULD BE CONSTRUCTED, APPLIED AND MAINTAINED IN ACCORDANCE WITH THE APPROVED EROSION AND SEDIMENT CONTROL PLAN DEPICTED ON SHEET C3. 8. TOPSOIL REQUIRED FOR THE ESTABLISHMENT OF VEGETATION SHOULD BE
- STOCKPILED IN THE AMOUNT NECESSARY TO COMPLETE FINISHED GRADING AND BE PROTECTED FROM EROSION. 9. STOCKPILES, BORROW AREAS AND SPOILS SHALL BE STABILIZED AS
- DESCRIBED UNDER "SOIL STOCKPILE PRACTICES".

  10. SLOPES SHOULD NOT BE CREATED SO CLOSE TO PROPERTY LINES AS TO ENDANGER ADJOINING PROPERTIES WITHOUT ADEQUATE PROTECTION AGAINST SEDIMENTATION, EROSION, SLIPPAGE, SETTLEMENT, SUBSIDENCE OR
- OTHER RELATED DAMAGE. 11. AREAS TO BE FILLED SHOULD BE CLEARED, GRUBBED AND STRIPPED OF TOPSOIL TO REMOVE TREES, VEGETATION, ROOTS AND/OR OTHER
- OBJECTIONABLE MATERIALS. 12. AREAS SHOULD BE SCARIFIED TO A MINIMUM DEPTH OF 3-INCHES PRIOR TO PLACEMENT OF TOPSOIL. TOPSOIL SHOULD BE PLACED WITHOUT SIGNIFICANT COMPACTION TO PROVIDE A LOOSE BEDDING FOR PLACEMENT
- 13. ALL FILLS SHOULD BE COMPACTED IN ACCORDANCE WITH PROJECT SPECIFICATIONS TO REDUCE EROSION, SLIPPAGE, SETTLEMENT, SUBSIDENCE OR OTHER RELATED PROBLEMS. FILL INTENDED TO SUPPORT BUILDINGS, STRUCTURES, SITE UTILITIES, CONDUITS AND OTHER FACILITIES, SHOULD BE
- COMPACTED IN ACCORDANCE WITH LOCAL REQUIREMENTS OR CODES. 14. IN GENERAL, FILLS SHOULD BE COMPACTED IN LAYERS RANGING FROM 6 TO 24 INCHES IN THICKNESS. THE CONTRACTOR SHOULD REVIEW THE PROJECT GEOTECHNICAL REPORT AND/OR THE "PROJECT SPECIFIC PHASING NOTES FOR SPECIFIC GUIDANCE.
- 15. ANY AND ALL FILL MATERIAL SHOULD BE FREE OF BRUSH. RUBBISH. ROCKS (LARGER THAN 3/4 THE DEPTH OF THE LIFT BEING INSTALLED), LOGS, STUMPS, BUILDING DEBRIS, FROZEN MATERIAL AND OTHER OBJECTIONABLE MATERIALS THAT WOULD INTERFERE WITH OR PREVENT CONSTRUCTION OF SATISFACTORY LIFTS.
- 16. FROZEN MATERIAL OR SOFT, MUCKY OR HIGHLY COMPRESSIBLE (I.E. CLAY. SILT) MATERIALS ARE SUSCEPTIBLE TO ACCELERATED SETTLEMENT AND POTÉNTIAL ACCELERATED EROSION. WORK IN AREAS OF THESE MATERIALS SHOULD BE PERFORMED UNDER THE DIRECTION OF A PROFESSIONAL
- 17. THE OUTER FACE OF THE FILL SLOPE SHOULD BE ALLOWED TO STAY LOOSE, NOT ROLLED OR COMPACTED, OR BLADE SMOOTHED. A BULLDOZER MAY RUN UP AND DOWN THE FILL SLOPE SO THE DOZER TREADS (CLEAT TRACKS) CREATE GROOVES PERPENDICULAR TO THE SLOPE. IF THE SOIL IS NOT TOO MOIST, EXCESSIVE COMPACTION WILL NOT OCCUR. SEE "SURFACE
- ROUGHENING" IN THE NHSMM, VOL.3.

  18. ROUGHEN THE SURFACE OF ALL SLOPES DURING THE CONSTRUCTION OPERATION TO RETAIN WATER, INCREASE INFILTRATION AND FACILITATE
- VEGETATION ESTABLISHMENT. 19. USE SLOPE BREAKS, SUCH AS DIVERSIONS, BENCHES, OR CONTOUR FURROWS AS APPROPRIATE TO REDUCE THE LENGTH OF CUT-FILL SLOPES TO LIMIT SHEET AND RILL EROSION AND PREVENT GULLY EROSION. ALL BENCHES SHOULD BE KEPT FREE OF SEDIMENT DURING ALL PHASES OF CONSTRUCTION.
- 20. SEEPS OR SPRINGS ENCOUNTERED DURING CONSTRUCTION SHOULD BE EVALUATED BY A PROFESSIONAL ENGINEER (PREFERABLY THE DESIGN ENGINEER) TO DETERMINE IF THE PROPOSED DESIGN SHOULD BE REVISED TO PROPÉRLY MANAGE THE CONDITION.
- 21. STABILIZE ALL GRADED AREAS (AS ABOVE) WITH VEGETATION, CRUSHED STONE, COMPOST BLANKET, OR OTHER GROUND COVER AS SOON AS GRADING IS COMPLETE OR IF WORK IS INTERRUPTED FOR 21 WORKING DAYS OR MORE. USE MULCH OR OTHER APPROVED METHODS TO STABILIZE AREAS TEMPORARILY WHERE FINAL GRADING MUST BE DELAYED.
- FOLLOWING FINISHED GRADING. ABOVE NOTES EXCERPTED, ADAPTED AND REFERENCED FROM "NEW HAMPSHIRE STORMWATER MANAGEMENT MANUAL, VOLUME 3 CONSTRUCTION PHASE EROSION AND SEDIMENT CONTROLS, DECEMBER 2008" (NHSMM, VOL.

22. ALL GRADED AREAS SHOULD BE PERMANENTLY STABILIZED IMMEDIATELY

### PROJECT SPECIFIC CONSTRUCTION PHASING:

- REFER TO THE "GENERAL CONSTRUCTION PHASING" NOTES PRIOR TO COMMENCING CONSTRUCTION IN ACCORDANCE WITH THE FOLLOWING PHASING. THE "GENERAL CONSTRUCTION PHASING" NOTES APPLY TO THE OVERALL CONSTRUCTION AND SHALL BE ADHERED TO.
- 2. INSTALL ALL CONSTRUCTION FENCE AND TEMPORARY SEDIMENT CONTROL BARRIERS (I.E. SILT FENCE, STONE CHECK DAMS, ETC.) AROUND THE OUTER PERIMETER OF THE CONSTRUCTION SITE AS DEPICTED ON SHEET C3
- CLEAR, GRUB AND STRIP THE SITE. STUMPS, BRUSH AND OTHER ORGANIC WASTE SHALL BE DISPOSED OF OFF-SITE IN ACCORDANCE WITH STATE AND
- I. INSTALL A TEMPORARY CONSTRUCTION EXIT AT THE LOCATION OF THE PROPOSED DRIVEWAY ON ROUTE 108. MAINTAIN AS DIRECTED BY THE TEMPORARY CONSTRUCTION EXIT DETAIL.
- 5. STOCKPILE STRIPPED TOPSOIL AND CUT MATERIAL TO BE REUSED ON SITE IN AN APPROPRIATE LOCATION IN ACCORDANCE WITH THE "SOIL STOCKPILES PRACTICES". MAINTAIN THE STOCKPILES AS DIRECTED IN THE
- 6. BEGIN THE BLASTING FOR THE GRAVEL MINING OPERATION. BLASTING REPORTS SHALL BE KEPT AND FILED WITH NHDES ALTERATION OF TERRAIN AS REQUIRED BY THE RSA'S AND REGULATIONS.
- AS SOON AS POSSIBLE, PERFORM THE NECESSARY CUTS AND FILLS TO CONSTRUCT THE DETENTION BASINS AS DEPICTED ON SHEET C3 AND IN ACCORDANCE WITH THE DETENTION BASIN DETAILS.
- 8. UPON COMPLETION OF CUTS AND FILLS OF THE DETENTION BASIN, THE BOTTOM AND SIDE SLOPES OF THE BASIN SHALL BE LOAMED AND SEEDED FOR PERMANENT VEGETATION AND STABILIZATION AS DESCRIBED UNDER THE "PERMANENT VEGETATION PRACTICES" WITHIN 3 DAYS OF ACHIEVING
- 9. NO STORMWATER CAN BE DIRECTED TO THE DETENTION BASIN UNTIL IT IS
- 10. THE DETENTION BASIN MUST BE STABILIZED PRIOR TO ROUGH GRADING (I.E. BLASTING, MINING, EARTHMOVING, ETC.) ANY AREAS THAT DRAIN TO THE
- 11. AS MINING PROGRESSES, INSTALL ADDITIONAL SEDIMENT CONTROL BARRIERS (I.E. SILTFENCE AND CHECK DAMS AS INSTALLATION BECOMES POSSIBLE.
- 12. LEDGE BLASTING SHALL PROGRESS TO AT LEAST 12-INCHES BELOW FINISHED GRADE, TO ALLOW FOR THE SPREADING OF AT LEAST 6-INCHES OF SAND/GRAVEL OVER THE MINE FLOOR AS WELL AS 6-INCHES OF LOAM OVER THE SAND/GRAVEL. THE MINE FLOOR SHALL BE LOAMED AND
- 13. ALL CUT AND FILL SLOPES AND LAWN AREAS SHALL BE LOAMED AND SEEDED FOR PERMANENT VEGETATION AND STABILIZATION AS DESCRIBED UNDER THE "PERMANENT VEGETATION PRACTICES" WITHIN 3 DAYS OF

SEEDED ONCE FINAL GRADE IS ACHIEVED.

- 14. ALL DISTURBED AREAS SHALL BE STABILIZED AS SOON AS POSSIBLE. IN NO CASE SHALL ANY DISTURBED AREA NOT BEING ACTIVELY MINED BE LEFT UN-STABILIZED FOR LONGER THAN 21 DAYS. IF NECESSARY TEMPORARY STABILIZATION MEASURES AS DISCUSSED IN THE "GENERAL CONSTRUCTION PHASING NOTES" AND NHSMM, VOL. 3 SHOULD BE
- MAINTENANCE AND INSPECTION:
  15. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  15. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  16. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  17. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  18. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  18. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  18. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  18. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  18. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  18. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  18. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  18. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT, EROSION

  18. DURING MINING ALL TEMPORARY AND PERMANENT SEDIMENT SEDI CONTROL AND STORMWATER MANAGEMENT PRACTICES SHOULD BE INSPECTED WEEKLY, AFTER EVERY 1/2 INCH OF RAINFALL, AND ANNUALLY.
- 16. EXCESS SEDIMENT SHOULD BE REMOVED FROM TEMPORARY SEDIMENT, EROSION CONTROL AND STORMWATER MANAGEMENT PRACTICES WHEN IT REACHES PRESCRIBED THRESHOLDS DISCUSSED IN THE DETAILS FOR EACH
- 17. ALL DAMAGED TEMPORARY AND PERMANENT SEDIMENT, EROSION CONTROL AND STORMWATER MANAGEMENT PRACTICES SHOULD BE REPAIRED OR REPLACED IMMEDIATELY UPON NOTICE.
- 18. SEDIMENT SHALL BE DISPOSED OF PROPERLY EITHER ON SITE OR OFF SITE.
- PROJECT COMPLETION AND STABILIZATION:
  19. UPON PROJECT COMPLETION, ONCE THE SITE IS DEEMED STABILIZED (VEGETATION IS GERMINATED), THE TEMPORARY SEDIMENT CONTROL BARRIERS AND EROSION CONTROL PRACTICES SHALL BE REMOVED. ANY DISTURBANCE CREATED DURING REMOVAL SHALL BE REPAIRED IN AN APPROPRIATE MANNER.
- 20. ACCUMULATED SEDIMENT SHALL BE REMOVED FROM ALL ON SITE CATCH BASINS AND THE SEDIMENT FOREBAYS TO THE INFILTRATION BASINS.

**EROSION CONTROL DETAILS** NH ROUTE 11 - FARMINGTON ROAD STRAFFORD COUNTY ROCHESTER, N.H.

PREPARED FOR: COYOTE CREEK OUTFITTERS

SCALE: AS SHOWN

JANUARY 2014

FINAL APPROVAL BY

ROCHESTER PLANNING BOARD

CERTIFIED BY: \_\_\_\_\_ DATE: \_\_\_\_

