



PROFILE VIEW PROPOSED DRIVEWAY 4+50-END





NOTES:

1.) OWNER: DAVID & DESTINY GROEN 138 CHESLEY HILL ROAD

b.) EXISTING LOT AREA: 419,902 Sq.Ft., 9.63 Ac.

PROPOSED LOT AREAS:

LOT 27: 74,185 Sq.Ft., 1.70 Ac.

LOT 27-1: 345,717 Sq.Ft., 7.93 Ac.

- 2.) THE PURPOSE OF THIS PLAN IS TO DEMONSTRATE THE SITE PLAN, GRADING, AND PROPER EROSION AND SEDIMENT CONTROL DURING CONSTRUCTION PRACTICES.
- UNDERGROUND UTILITY LOCATIONS ARE BASED UPON BEST AVAILABLE EVIDENCE AND ARE NOT FIELD VERIFIED. LOCATING AND PROTECTING ANY ABOVE AND BELOW GROUND UTILITIES IS THE SOLE RESPONSIBILITY OF THE CONTRACTOR. ANY UTILITY CONFLICTS SHOULD BE REPORTED IMMEDIATELY TO THE DESIGN ENGINEER.
- 4.) THE CONTRACTOR SHALL CALL AND COORDINATE WITH DIGSAFE 1-888-344-7233 AT LEAST 72 HOURS PRIOR TO COMMENCING ANY EXCAVATION ON PUBLIC OR PRIVATE
- 5.) SEE DETAILS CONCERNING SITE LAYOUT, DRAINAGE, UTILITY AND SEDIMENT AND EROSION CONTROLS.
- 6.) ALL DRAINAGE PIPE IS TO BE HDPE N-12. INDIVIDUAL PIPE SIZES ARE SPECIFIED ON GRADING AND DETAIL PLAN SHEETS.
- ALL ELEVATIONS TO BE VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION. THE DESIGN ENGINEER IS TO BE NOTIFIED IMMEDIATELY OF ANY DISCREPANCY. TEMPORARY BENCHMARKS (T.B.M.) ARE TO BE PROVIDED BY THE DESIGN ENGINEER.
- UPON FINAL COMPLETION AND 85% STABILIZATION, THE DRAINAGE SYSTEM IS TO BE CLEANED OF ALL DEBRIS. SEDIMENT CONTROL PRACTICES REMOVED AND DISPOSED OF PROPERLY, AND ANNUAL MAINTENANCE PREFORMED ON ALL DRAINAGE PRACTICES.
- 9.) ALL UNPAVED AREAS ARE TO RECEIVE 4" QUALITY LOAM AND SEED.
- 10.) SILT FENCE MAY BE SUBSTITUTED WITH SILT SOXX OR EROSION CONTROL MIX BERM. SILT FENCE IS NOT A SUBSTITUTE FOR SILT SOXX, OR APPROVED EQUAL.
- 11.) DURING LOT DEVELOPMENT, THE BUILDERS ARE TO ENSURE NO TRACKING TAKES PLACES WITHIN THE DRIVEWAY, THAT RESIDENTIAL WASTE IS TAKEN CARE OF, AND GENERAL CLEAN UP & HOUSE KEEPING ITEMS ARE ADHERED TO.
- 12.) SILT SOCK AND SILT FENCE MAY BE REPLACED WITH MULCH BERM PER THE CONSTRUCTION DETAILS.
- 13.) DRAINAGE TO BE TAKEN INTO CONSIDERATION AT THE TIME OF HOUSE/GARAGE GRADING AND SEPTIC DESIGN.







Z	IOUNDS SET	QUEST		
REVISED UNDERDRAIN	REVISION PER N.O.D.SHOWED BOUNDS SET SHOWED BOUNDS SET	REVISED PER CLIENT REQUEST REVISED PER TRG COMMENTS	DESCRIPTION	
10-3-18	9-28-18	9-26-18	DATE	
#4	#3	#2	REVISION DATE	


335 BARRING



SHEET 2 OF 5







REVISION PER N.O.D.SHOWED BOUNDS SE SHOWED BOUNDS SET REVISED PER CLIENT REQUEST REVISED PER TRG COMMENTS


10-3-18 9-28-18

9-26-18 7-24-18 DATE

#2 #1 VISIC

SECTIONS PROPOSED DRIVEW
LAND OF
DAVID & DESTINY GROEN
138 CHESLEY HILL ROAD
ROCHESTER, NH 03839
TAX MAP 246 LOT 27

SECTIONS



- SILT FENCE CONSTRUCTION SPECIFICATIONS

 1. WOVEN WIRE FENCE TO BE FASTENED SECURELY TO FENCE POSTS WITH WIRE TIES OR STAPLES AND FILTER CLOTH SHALL BE FASTENED TO WOVEN WIRE EVERY 24" AT TOP MID AND BOTTOM AND FILTER CLOTH SHALL BE FASTENED TO WOVEN WIRE EVERY 24" AT TOP MID AND BOTTOM SECTIONS AND BE EMBEDDED INTO GROUND A MINIMUM OF 8" THE FENCE POSTS SHALL BE A MINIMUM 48" LONG, SPACED A MAXIMUM 10" APART, AND DRIVEN A MINIMUM OF 16" INTO THE GROUND.

 WHEN TWO SECTIONS OF FILTER CLOTH ADJOIN EACH OTHER, THE ENDS OF THE FABRIC SHALL BE OVERLAPPED BY SIX INCHES, FOLDED AND STAPLED TO PREVENT SEDIMENT FROM BY-PASSING. MAINTENANCE SHALL BE PERFORMED AS NEEDED AND SEDIMENT REMOVED WHEN "BUIGES" DEVELOP IN THE SILT FENCE AND PROPERLY DISPOSED OF. SEE MAINTENANCE NOTE BELOW, REMOVAL OF SEDIMENT REQUIRED AT A DEPTH OF 6—INCHES.
 PLACE THE ENDS OF THE SILT FENCE UP CONTOUR TO PROVIDE FOR SEDIMENT STORAGE. SILT FENCES SHALL BE REMOVED WHEN NO LONGER NEEDED AND THE SEDIMENT COLLECTED SHALL BE DISPOSED AS DIRECTED BY THE ENGINEER.

 THE AREA DISTURBED BY THE REMOVAL SHALL BE SMOOTHED AND RE-VEGETATED.

 TO BE CONSTRUCTED IAW NH SWM #3 4—2 SEDIMENT CONTROL PRACTICES, SILT FENCE, PAGE 90.

- SILT FENCE MAINTENANCE
- FERNCE MAINTENANCE.


 SILT FENCES SHALL BE INSPECTED IMMEDIATELY AFTER EACH RAINFALL AND AT LEAST
 DAILY DURING PROLONGED RAINFALL. ANY REPAIRS THAT ARE REQUIRED SHALL BE MADE
 IMMEDIATELY.
- IMMEDIATELY.

 IF THE FABRIC ON A SILT FENCE SHOULD DECOMPOSE OR BECOME INFEFECTIVE DURING THE EXPECTED LIFE OF THE FENCE, THE FABRIC SHALL BE REPLACED PROMPTLY. SEDIMENT DEPOSITS SHOULD BE REMOVED WHEN THEY REACH SIX—INCHES IN DEPTH. SEDIMENT DEPOSITS THAT ARE REMOVED OR LEFT IN PLACE AFTER THE FABRIC HAS BEEN REMOVED SHALL BE GRADED TO CONFORM WITH THE EXISTING TOPOGRAPHY AND VECTOR AND VECTOR AND TOPOGRAPHY AND VECTOR VECTOR AND VECTOR AND VECTOR VECTOR VECTOR AND VECTOR VECTOR V

SILT FENCE DETAIL NOT TO SCALE

TABLE 7-24-RECOMMENDED RIP RAP GRADATION RANGES d50 SIZE= 0.5 INCHES % OF WEIGHT SMALLER THAN THE GIVEN d50 SIZE SIZE OF STONE (INCHES) FROM TO 100% 12 85% 50%

CONSTRUCTION SAFETY FENCE NOT TO SCALE



1. ALL SENSITIVE AREAS SHALL BE PROTECTED AS PER PLAN.

A LL TIBES IN THE CONSTRUCTION MEAN ON TS SECREDALLY DESIGNATED FOR REMOVAL SHALL BE PRESENTED AND PROTECTED WITH HIGH VISSIBILITY FERICE AS PER PLAN.

MEND PRACTICABLE, INSTALL HIGH VISSIBILITY SET OUTSIDE OF THE DRIP LINE OF THE TREE.

4. SAFETY TEXAS: SHOULD BE FASTENED SECURELY TO THE T-POSTS.

THE TRANSING MUST FRAMM IN IT PLACE DURING ALL PHASES OF CONSTRUCTION; ANY CHANGE OF THE

2'-0" MIN.

POSSIBLE.
THE BERMS SHALL BE INSTALLED ON SLOPES LESS THAN 5%

EROSION CONTROL MIX BERMS SHALL BE USED ONLY AS FOLLOWS:

1. BERMS SHALL BE USED IN AREAS WHERE EROSION WILL OCCUR ONLY IN THE FORM OF SHEET EROSION AND THERE IS NO CONCENTRATION OF WATER IN A CHANNEL OR DRAINAGE WAY ABOVE THE BERM.

2. THE BERMS SHALL BE INSTALLED FOLLOWING THE CONTOUR OF THE LAND AS CLOSLY AS

THE BERMS SHALL BE INSTALLED ON SLOPES LESS THAN 5% SUBJECT TO (E), BELOW, THE MIX SHALL HAVE AN ORGANIC PORTION BETWEEN BO AND 100%, DRY WEIGHT BASIS, AND BE FIRROUS AND ELONGATED SUCH AS FROM SHREDDED BARK, STUMP GRINDINGS, COMPOSED BARK, OR EQUIVALENT MANUFACTURED PRODUCTS. WOOD AND BARK CHIPS, SORUMD CONSTRUCTION DEBRIS, OR REPROCESSED WOOD PRODUCTS THE MIX SHALL NOT CONTAIN SILTS, CLAY, OR FINE SANDS.

THE MIX SHALL HAVE A PARTICLE SIZE BY WEIGHT OF 70 TO 85% PASSING A 6-INCH SCREEN. AND A MAXIMUM OF 85% PASSING THE 0.75-INCH SCREEN.

THE MIX SHALL HAVE A PERTICLE SIZE BY WEIGHT OF 70 TO 85% PASSING A 6-INCH SCREEN AND A MAXIMUM OF 85% PASSING THE 0.75-INCH SCREEN.

THE MIX SHALL HAVE A PERTICLE SIZE BY WEIGHT OF 70 TO 85% PASSING A 6-INCH SCREEN SHALL BE AT LEAST 12 INCHES HIGH AND AT LEAST 2 FEET WIDE.

TO BE CONSTRUCTED IAW NH SWM #3 4-2 SEDIMENT CONTROL PRACTICES, EROSION CONTROL MIX BERMS, PAGE 106.


CONSTRUCT AT ANGLE OF REPOSE

EROSION CONTROL MIX BERM

EROSION CONTROL MIX

1'-0" MIN

E3STABILIZED CONSTRUCTION ENTRANCE



PLAN VIEW

1. STONE FOR A STABILIZED CONSTRUCTION ENTRANCE SHALL BE 3 INCH STONE, RECLAIMED STONE, OR RECYCLED CONCRETE EQUIVALENT.

2. THE LENGTH OF THE STABILIZED ENTRANCE SHALL NOT BE LESS THAN 75 FEET, EXCEPT THAT THE MINIMUM LENGTH MAY BE REDUCED TO 50 FEET IF A 3—INCH TO 6—INCH BERN IS INSTALLED AT THE ENTRANCE OF THE PROJECT SITE.

3. THE THICKNESS OF THE STONE FOR THE STABILIZED ENTRANCE SHALL NOT BE LESS THAN 6 INCHES.

4. THE WIDTH OF THE ENTRANCE SHALL NOT BE LESS THAN THE FULL WIDTH OF THE ENTRANCE WHERE INGRESS OR GRESS OCCURS OR 10 FEET, WHICH EVER IS GREATER.


5. GEOTEXTILE FILTER CLOTH SHALL BE PLACED OVER THE ENTIRE AREA PRIOR TO PLACING ALL SUFFACE WHERE THAT IS FLOWING TO OR DIVERTED TOWARD THE CONSTRUCTION ENTRANCE SHALL BE PIEAR OF THE ENTRANCE. IF PIPING IS IMPRACTICAL, A BERN WITH 5-1 SLOPES THAT CAM BE CROSSED BY VEHICLES MAY BE SUBSTITUTED FOR THE PIPE.

7. THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS—OF—WAY. THIS MAY REQUIRE PERIODIC TOP DRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR AND/OR CLEAN OUT OF ANY MEASURES USED TO TRAP SEDIMENT. ALL SEDIMENT SPILLED, WASHED, OR TRACKED ONTO PUBLIC RIGHT—OF—WAY MUST BE REMOVED PROMPTLY.

8. TO BE CONSTRUCTED LIAW NI SWIM \$3 4—2 SEDIMENT CONTROL PRACTICES, TEMPORARY CONSTRUCTION EXIT, PAGE 124.

E4

UNDERDRAIN TRENCH DETAIL



30" -NOTE: . I. PAVEMENT REPAIR IN EXISTING ROADWAYS SHALL CONFORM TO STREET OPENING REGULATIONS.



CROEN L ROAD 03839 LOT 27

S HE S

LAND (
DAVID & DESTII
138 CHESLEY F
ROCHESTER, NI
TAX MAP 246

DEFINITION OF STABLE:

PER ENV-WQ 1500 ALTERATION OF TERRAIN

BASE COURSE GRAVELS HAVE BEEN INSTALLED IN AREAS TO BE PAVED. A MINIMUM OF 85 PERCENT VEGETATED GROWTH HAS BEEN ESTABLISHED.. A MINIMUM OF 3 INCHES OF NON-EROSIVE MATERIAL SUCH AS STONE OR RIP—RAP HAS BEEN INSTALLED. OR, EROSION CONTROL BLANKETS HAVE BEEN PROPERLY INSTALLED.

ADDITION STABILIZATION NOTES:

E7

NTO

HAY MULCH OR OTHER APPROVED METHODS SHALL BE USED TO CONTROL EROSION OF NEWLY GRADED AREAS. ALL CUT AND FILL SLOPES SHALL BE SEEDED AND MULCHED WITHIN 72 HOURS AFTER THEIR CONSTRUCTION. CITY OF ROCHESTER CHAPTER 50: DISTURBED SOIL AREAS SHALL BE EITHER TEMPORARILY OR PERMANENTLY STABILIZED. IN AREAS WHERE FINAL GRADING HAS NOT OCCURRED, IEMPORARY STABILIZED. IN AREAS WHERE FINAL GRADING HAS NOT OCCURRED, IEMPORARY STABILIZATION MEASURES SHOULD BE IN PLACE WITHIN SEVEN (7) CALENDAR DAYS FOR EXPOSED SOIL AREAS THAT ARE WITHIN ONE HUNDRED (100) FEET OF A SUFFACE WATER BODY OR A WEILAND AND NO MORE THAN 14 CALENDAR DAYS FOR ALL OTHER AREAS. PERMANENT STABILIZATION SHOULD BE IN PLACE WITHIN THREE (3) CALENDAR DAYS FOR ASTABILIZATION SHOULD BE IN PLACE WITHIN THREE (3) CALENDAR DAYS FOLLOWING COMPLETION OF FINAL GRADING OF EXPOSED SOIL AREAS.

- THE SMALLEST PRACTICAL AREA OF LAND SHALL BE EXPOSED AT ANY ONE TIME.
- EROSION, SEDIMENT AND DETENTION MEASURES SHALL BE INSTALLED AS SHOWN ON THE PLANS AND AT LOCATIONS AS REQUIRED, DIRECTED BY THE ENGINEER.
- ALL DISTURBED AREAS SHALL BE RETURNED TO ORIGINAL GRADES AND ELEVATIONS. DISTURBED AREAS SHALL BE LOAMED WITH A MINIMUM OF 4" OF LOAM AND SEEDED WITH NOT LESS THAN ONE POUND OF SEED PER 50 SQUARE YARDS OF AREA (SEE SEED SPECIFICATIONS THIS SHEET)
- ALL DISTURBED AREAS WILL BE RESTABILIZED WITHIN 45 DAYS. AT ANY ONE TIME, NO MORE THAN 5 ACRES, (217,800 Sq. Ft.) WILL BE DISTURBED.
- SILT FENCES AND PERIMETER BARRIERS SHALL BE INSPECTED PERIODICALLY AND AFTER EVERY RAIN DURING THE LIFE OF THE PROJECT. ALL DAMAGED AREAS SHALL BE REPAIRED, SEDIMENT DEPOSITS SHALL PERIODICALLY BE REMOVED AND DISPOSED OF.
- AFTER ALL DISTURBED AREAS HAVE BEEN STABILIZED, THE TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES ARE TO BE REMOVED AND THE AREA DISTURBED BY THE REMOVAL SMOOTHED AND RE-VEGETATED.
- 10. DRIVEWAYS AND CUT AND FILL SPLOPES MUST BE STABILIZED WITHIN 72 HOURS OF ACHIEVING FINAL GRADE.
- 11. STABILIZATION MEANS:
- 12. THIS PROJECT IS TO BE MANAGED IN A MANNER THAT MEETS THE REQUIREMENTS AND INTENT OF RSA 430:53 AND CHAPTER AGR 3800 RELATIVE TO INVASIVE SPECIES.
- 13. THE NHDES STORMWATER MANUAL, IN THREE VOLUMES, DATED DECEMBER 2008, IS A PART OF THIS PLAN SET AND THE MORE RESTRICTIVE WILL GOVERN. (NH SWM)

TEMPORARY EROSION CONTROL MEASURES

- PER THE EPA CGP REQUIREMENTS THERE WILL BE REPORTS OF THE EROSION CONTROL INSPECTIONS LWW SWPPP PREPARED BY BS-E. ALL EROSION CONTROLS SHALL BE INSPECTED WEEKLY AND WITHIN 24 HOURS AFTER 0.5° OR GREATER RAIN EVENT.
- 8. DITCHES, SWALES, AND BASINS SHALL BE STABILIZED PRIOR TO DIRECTING RUNOFF TO THEM.
- 9. DO NOT TRAFFIC EXPOSED SOIL SURFACES WITH CONSTRUCTION EQUIPMENT. IF FEASIBLE, PERFORM EXCAVATIONS WITH EQUIPMENT POSITIONED OUTSIDE THE LIMITS OF THE INFILTRATION

- 11.1. A MINIMUM OF 85% OF VEGETATIVE COVER HAS BEEN ESTABLISHED.
 11.2. A MINIMUM OF 3 INCHES OF NON-EROSIVE MATERIAL SUCH AS STONE OR RIP RAP HAS BEEN INSTALLED, OR
 11.3. EROSION CONTROL BLANKETS HAVE BEEN INSTALLED.


E9

E5

THE DISTANCE SUCH THAT POINTS A AND B ARE OF EQUAL ELEVATION.

- 5.)

STONE CHECK DAM NOTE: KEY STONE INTO CHANNEL BANKS AND EXTEND IT BEYOND TH ABUTMENTS A MINIUM OF 18" TO PREVENT FLOW AROUND THE DAM.



2"X2"X36" WOODEN STAKES E10 × -FILTREXX SOXX (12" TYPICAL) AREA TO BE PROTECTED WATER FLOW PLAN NOT TO SCALE

NOTES

1. ALL MATERIAL TO MEET FILTREXX SPECIFICATIONS.
1. ALL MATERIAL TO MEET APPLICATION REQUIRENTS.
2. COMPOST MATERIAL TO BE DISPERSED ON SITE. AS DETERMINED BY ENGINEER.
4. SLISDXX MAY BE USED IN PLACE OF SLIT FENCE OR OTHER SEDIMENT BARRIERS.

BARRIERS.
SLITSOXX COMPOST/SOIL/ROCK/SEED FILL MATERIAL SHALL BE ADJUSTED AS
NECESSARY TO MEET THE REQUIRMENTS OF THE SPECIFIC APPLICATION.
FILTREXX SOXX IS A REGISTERED TRADEMARK OF FILTEXXX INTERNATIONAL, LLC.
SLIT FENCE IS NOT A SUBSTITUTION FOR SILT SOXX AND ANY EQUAL
SUBSTITUTION TO BE APPROVED.
TO BE CONSTRUCTED IAW FILTREXX, SECTION 1: EROSION & SEDIMENT CONTROL
(PAGE 323) — CONSTRUCTION ACTIVITIES, SWPPP CUT SHEET: FILTREXX
SEDIMENT CONTROL.

FILTREXX SEDIMENT CONTROL NOT TO SCALE - 3.0' 2"X2"X36" WOODEN STAKES PLACED 10' O.C. BLOWN/PLACED FILTER MEDIA SILT FENCE-AREA TO BE PROTECTED THE OF THE OWN THE OWN TO SHE WAS 12" MIN Filtrexx International, LLC 35481 Grafton Eastern Rd | Grafton, Oh 44044 440-926-2607 | fax: 440-926-4021 WWW.FLTREXX.COM OR APPROVED EQUAL NOTE: FOR AREAS REQUIRING DOUBLE PERIMETER CONTROL WITHIN 50' OF JURISDICTIONAL WETLANDS AND NOT FOR ALL SILT SOXX APPLICATIONS. THIS DUPLICATION MAY BE SPECIFIED AS 12" SILT SOXX OR ORANGE CONSTRUCTION FENCE AS NOTED.

SECTION NOT TO SCALE

YING INEERING POINT ROAD (603)332-28 SURVEY ENGIN D CROWN P NH 03825 335 SECOND CR RRY BEI F HEW



E - 101

15%

SPACING BETWEEN STRUCTURES

CHECK DAMS SHOULD BE INSTALLED BEFORE RUNOFF IS DIRECTED TO THE SWALE OR DRAINAGE DITCH.
THE MAXIMUM CONTRIBUTING DRAINAGE AREA TO THE DAM SHOULD BE LESS THEN ONE ACKE.
THE MAXIMUM HEIGHT OF THE DAM SHOULD BE TWO FEET.
THE CENTER OF THE DAM SHOULD BE AT LEAST SIX INCHES LOWER THAN THE OUTER EDGES. 2.)

THE MAXIMUM SPACING IS AS SHOWN ON THE PROJECT SITE CHECK DAMS WILL NOT BE USED IN A FLOWING STREAM.

7.) TEMPORARY CHECK DAMS WILL BE REMOVED ONCE THE SWALE OR DITCH IS DETERMINED STABLE.
8.) TO BE CONSTRUCTED IAW NIH \$34-2 SEDIMENT CONTROL PRACTICES, TEMPORARY CHECK DAMS, PAGE 114.

EXISTING GRADE

E11

CONSTRUCTION SEQUENCE:

- 1.) CUT AND REMOVE TREES IN CONSTRUCTION AREA ONLY AS REQUIRED, RELOCATE ANY PROJECT T.B.M.
- 2.) CONSTRUCT AND/OR INSTALL TEMPORARY AND PERMANENT SEDIMENT EROSION AND DETENTION CONTROL FACILITIES AS SPECIFIED, EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED PRIOR TO ANY SOIL LAND DISTURBANCE AND MUST BE REVIEWED AND APPROVED BY THE COMMUNITY SERVICES EPERATEURY.
- 3.) EROSION, SEDIMENT AND DETENTION CONTROL FACILITY SHALL BE INSTALLED & STABILIZED PRIOR TO DIRECTING RUNOFF TO THEM. TEMPORARY DIVERSIONS MAY BE REQUIRED. POST CONSTRUCTION STORM WATER MANAGEMENT PRACTICES MUST BE INITIATED AND STABILIZED EARLY IN THE PROCESS.
- 4.) CLEAR, CUT AND DISPOSE OF DEBRIS IN APPROVED FACILITY
- 5.) CONSTRUCT TEMPORARY CULVERTS AS REQUIRED, OR DIRECTED
- 6.) CONSTRUCT ROADWAYS FOR ACCESS TO DESIRED CONSTRUCTION AREAS. ALL ROADS SHALL BE STABILIZED IMMEDIATELY
- 7.) START BUILDING CONSTRUCTION
- 8.) INSTALL PIPE AND CONSTRUCTION ASSOCIATED APPURTENANCES AS REQUIRED OR DIRECTED. INSTALL RAIN GARDENS. ALL DISTURBED AREAS SHALL STABILIZED IMMEDIATELY AFTER GRADING.
- 9.) BEGIN PERMANENT AND TEMPORARY SEEDING AND MULCHING. ALL CUT AND FILL SLOPES AND DISTURBED AREAS SHALL BE SEEDED OR MULCHED AS REQUIRED, OR DIRECTED. NO AREA IS ALLOWED TO BE DISTURBED FOR A LENGTH OF TIME THAT EXCEEDS 60 DAYS BEFORE BEING STABILIZED, DAILY, OR AS REQUIRED. ALL ROAMWAYS AND PARKING AREAS SHALL BE STABILIZED.


 FINISHED GRADES. ALL CUT AND FILL SLOPES SHALL BE STABILIZED WITHIN 72 HOURS OF ACHIEVING FINISHED. GRADES.
- 10.) CONSTRUCT TEMPORARY BERMS, DRAINS DITCHES, SILT FENCES, SEDIMENT TRAPS, ETC. MULCH AND SEED AS REQUIRED.
- 11.) INSPECT AND MAINTAIN ALL EROSION AND SEDIMENT CONTROL MEASURES DURING CONSTRUCTION. ALL SMPPP INSPECTIONS MUST BE CONDUCTED BY A QUALIFIED PROFESSIONAL SUCH AS A PROFESSIONAL ENGINEER (PE), A CERTIFIED PROFESSIONAL IN EROSION AND SEDIMENT CONTROL (OPECS), A CERTIFIED PROFESSIONAL IN SEDIMENT CONTROL (OPECS), A CERTIFIED PROFESSIONAL IN STORM WATER INSPECTION (CESSIN), OERTIFIED PROFESSIONAL IN STORM WATER QUALITY (OPSWQ), INSPECTION REPORTS SHALL BE SUBMITTED TO THE COMMUNITY SERVICES DEPARTMENT.
- 13.) REMOVE TEMPORARY EROSION CONTROL MEASURES AFTER SEEDING AREAS HAVE ESTABLISHED THEMSELVES AND SITE IMPROVEMENTS ARE COMPLETE.
- 14.) SMOOTH AND REVEGETATE ALL DISTURBED AREAS

E13

WINTER STABILIZATION NOTES

- 1. ALL DISTURBED AREAS THAT DO NOT HAVE AT LEAST 85% VEGETATIVE COVERAGE PRIOR TO OCTOBER 15TH SHALL BE STABILIZED BY APPLYING MULCH AT A RATE OF 3-4 TONS PER ACRE. ALL SIDE SLOPES, STEEPER THAN 4:1, THAT ARE NOT DIRECTED TO SWALES OR DETENTION BASINS, SHALL BE LINED WITH BIODEGRADABLE /PHOTODEGRADABLE "JUTE MATTING" (EXCELSIOR'S CURLEX II OR EQUAL). ALL OTHER SLOPES SHALL BE MULCHED AND TACKED AT A RATE OF 3-4 TONS PER ACRE. THE APPLICATION OF MULCH AND/OR JUTE MATTING SHALL NOT OCCUR OVER EXISTING SNOW COVER. IF THE SITE IS ACTIVE AFTER NOVEMBER 15TH, ANY SNOW THAT ACCUMULATES ON DISTURBED AREAS SHALL BE REMOVED. PRIOR TO SPRING THAW ALL AREAS WILL BE STABILIZED, AS DIRECTED ABOVE.
- ALL SWALES THAT DO NOT HAVE FULLY ESTABLISHED VEGETATION SHALL BE EITHER LINED WITH TEMPORARY JUTE MATTING OR TEMPORARY STONE CHECK DAMS (APPROPRIATELY SPACED). STONE CHECK DAMS WILL BE MAINTAINED THROUGHOUT THE WINTER MONTHS. IF THE SWALES ARE TO BE MAITED WITH PERMANENT LINERS OR RIPRAP WITH ENGINEERING FABRIC, THIS SHALL BE COMPLETED PRIOR TO WINTER SHUTDOWN OR AS SOON AS THEY ARE PROPERLY GRADED AND SHAPED.
- 3. PRIOR TO NOV. 15TH ALL ROADWAY AND PARKING AREAS SHALL BE BROUGHT UP TO AND THROUGH THE BANK RUN GRAVEL APPLICATION. IF THESE AREAS' ELEVATIONS ARE PROPOSED TO REMAIN BELOW THE PROPOSED SUBGRADE ELEVATION, THE SUBGRADE MATERIAL SHALL BE ROUGHLY CROWNED AND A 3" LAYER OF CRUSHED GRAVEL SHALL BE PLACED AND COMPACTED. THIS WILL ALLOW THE SUBGRADE TO SHED RUNOFF AND WILL REDUCE ROADWAY EROSION. THIS CRUSHED GRAVEL DOES NOT HAVE TO CONFORM TO NH DOT 304.3, BUT SHALL HAVE BETWEEN 15-25% PASSING THE #200 SIEVE AND THE LARGEST STONE SIZE SHALL BE 2". IF THE SITE IS ACTIVE AFTER NOVEMBER 15TH, ANY ACCUMULATED SNOW SHALL BE REMOVED FROM ALL ROADWAY AND PARKING AREAS.
- 4. AFTER OCTOBER 15TH, THE END OF NEW HAMPSHIRE'S AVERAGE GROWING SEASON, NO ADDITIONAL LOAM SHALL BE SPREAD ON SIDE SLOPES AND SWALES. THE STOCKPILES THAT MILL BE LEFT UNDISTURBED UNTIL SPRING SHALL BE SEEDED BY THIS DATE. AFTER OCTOBER 15TH, ANY NEW OR DISTURBED PILES SHALL BE MULCHED AT A RATE OF 3-4 TONS PER ACRE. ALL STOCKPILES THAT WILL REMAIN THROUGHOUT THE WINTER SHALL BE SURROUNDED WITH SILT FENCING.


E16



3.) PAYEMENT SUBBASE COURSE AGGREGATE AND AGGREGATE FOR SUBGRADE REPAIR AREAS SHALL BE SUITABLE FOR USE AS STRUCTURAL FILL AND BE PROOFFOLLED AND COMPABED TO 95% OF MODIFIED PROCTOR MAXMUM DRY DENSITY, FOR NEW CONSTRUCTION AREAS ONLY. IN EXISTING PAYEMENT AREAS THE CONTRACTOR IS TO ENSURE THE BASE MATERIAL IS SUITABLE TO THE OWNER FOR RE-PAVING

BITUMINOUS CONCRETE PAVEMENT SECTION

PIPE OUTLET PROTECTION CONSTRUCTION SPECIFICATIONS



 THE SUB GRADE FOR THE FILTER MATERIAL, GEOTEXTILE FABRIC, AND RIP RAP SHALL BE PREPARED TO THE LINES AND GRADES SHOWN ON THE PLANS. SPECIFIED GRADATION. 2. THE ROCK OR GRAVEL USED FOR FILTER OF RIP RAP SHALL CONFORM TO NHDOT

3. GEOTEXTILE FABRICS SHALL BE PROTECTED FROM PUNCTURE OR TEARING DURIN THE PLACEMENT OF THE ROCK RIP RAP DAMAGED AREAS IN THE FABRIC SHALL BE REPAIRED BY PLACING A PIECE OF FABRIC OVER THE DAMAGED AREA OR BY COMPLETE REPLACEMENT OF THE FABRIC, ALL OVERLAPS REQUIRED FOR REPAIRS OR JOINING TWO PIECES OF FABRIC SHALL BE A MINIMUM OF 12 INCHES.

4. STONE FOR THE RIP RAP MAY BE PLACED BY FOUIPMENT AND SHALL BE CONSTRUCTED TO THE FULL LAYER THICKNESS IN ONE OPERATION AND IN SUCH A MANNER AS TO PREVENT SEGREGATION OF THE STONE SIZES.

5. TO BE CONSTRUCTED IAW NH SWM #2 4-6 CONVEYANCE PRACTICES, 6. OUTLET PROTECTION, PAGE 172.

SECTION A-A SECTION A-A PIPE OUTLET TO FLAT AREA PIPE OUTLET TO WELL-DEFINED CHANNEL

E14

NOTE: THIS PROJECT IS TO BE MANAGED IN A MANNER THAT MEETS THE REQUIREMENTS AND INTENT OF RSA 430:53 AND CHAPTER AGR 3800 RELATIVE TO INVASIVE SPECIES.

TALL FESCUE
CREEPING RED FESCUE
CROWN VETCH
OR
FLAT PEA
TOTAL

TALL FESCUE CREEPING RED FESCUE BIRDS FOOT TREFOIL TOTAL

SEEDING RATES

POUNDS POUNDS PER PER ACRE 1,000 Sq. Ft.

40 08 55 0.95 08 1.35

0.45 0.45 0.05 0.95


0.35 0.25 0.35

0.55 0.55 REMOVE 1.10

NOTE: Temporary seed mix for stabilization of turf shall be winter rise or costs at a rate of 2.5 libs. per 1000 s.f. and shall be placed prior to CCT. 15, if permanent seeding not yet complets.

т 🛚 🔡 🛠 🛱

WITH NO DEFINED CHANNEL



SEEDING SPECIFICATIONS

- GRADING AND SHAPING . SLOPES SHALL NOT BE STEEPER THAN 2:1;3:1 SLOPES OR FLATTER ARE
- . SLOPES SHALL NOT BE STEEPER THAN 2:1;3:1 SLOPES OR FLATTER ARE PREFERRED.
 WHERE MOWING WILL BE DONE, 3:1 SLOPES OR FLATTER ARE RECOMMENDED.
 SEEDBELD PREPARATION
 A. SURFACE AND SEEPACE WATER SHOULD BE DRAINED OR DIVERTED FROM
 THE SITE TO PREVENT DROWNING OR WINTER KILLING OF THE PLANTS.
 B. STONES LARGER THAN 4 INCHES AND TRASH SHOULD BE REMOVED BECAUSE THEY INTERFERE WITH SEEDING AND FUTURE MAINTENANCE OF THE AREA. WHERE FEASIBLE, THE SOIL SHOULD BE TILLED TO A DEPTH OF ABOUT 4 INCHES TO PREPARE A SEED BED AND MIX FERTILIZER AND LIME INTO THE SOIL THE SEEDBED SHOULD BE IFFT IN PREPARE A SEED BED AND MIX FERTILIZER AND LIME INTO THE SOIL THE SEED BED SHOULD BE IFFT IN PREPARABLE, THE FIRST BETSONABLY JERGEN AND SMOOTH CONDITION THE JAST TILL AGE SHOULD BE LEFT IN REASONABLY FIRM AND SMOOTH CONDITION. THE LAST TILLA OPERATION SHOULD BE PERFORMED ACROSS THE SLOPE WHEREVER PRACTICAL. THE LAST TILLAGE
- ESTABLISHING A STAND A. LIME AND FERTILIZER SHOULD BE APPLIED PRIOR TO OR AT THE TIME OF
- SELUING
 AND INCORPORATED INTO THE SOIL KINDS AND AMOUNTS OF LIME AND FERTILIZER
 SHOULD BE BASED ON AN EVALUATION OF SOIL TESTS. WHEN A SOIL TEST IS NOT
- THE FOLLOWING MINIMUM AMOUNTS SHOULD BE APPLIED: AGRICULTURAL LIMESTONE, 2 TONS PER ACRE OR 100LBS. PER 1,000 SQ.FT. NITROGEN(N), 50LBS. PER ACRE OR 1.1LBS. PER 1,000 SQ.FT. PHOSPHATE(P205), 100LBS. PER ACRE OR 2.2LBS. PER 1,000 SQ.FT. POTASH(K2O), 100LBS. PER ACRE OR 2.2LBS. PER 1,000 SQ.FT. (NOTE: THIS IS THE EQUIVALENT OF 500LBS. PER ACRE OF 10-20-20 FERTILIZER OR 1,000LBS. PER ACRE OF 5-10-10.)

TALL FESCUE FLAT PEA TOTAL 0.45 0.75 1.20 CREEPING RED FESCUE 1/ KENTUCKY BLUEGRASS 1/ TOTAL

15

	1.75
RED FESCUE (35%) 75	
TALL FESCUE (25%) 55	1.25
ANNUAL RYEGRASS (12%) 33	0.75
PERENNIAL RYEGRASS (10%) 26	0.60
KENTUCKY BLUEGRASS (10%) 22	0.50
WHITE CLOVER (3%) 7	0.15

- B. SEED SHOULD BE SPREAD UNIFORMLY BY THE METHOD MOST APPROPRIATE FOR THE SITE. METHODS INCLUDE BROADCASTING, DRILLING AND HYDROSEDING, WHERE BROADCASTING IS USED, COVER SEED WITH 25 INCH OF SOLIO OR LESS, BY CULTIPACKING OR RAKING.

 C. REFER TO TABLE(G-EI THIS SHEET) FOR APPROPRIATE SEED MIXTURES AND TABLE(H-EI THIS SHEET) FOR RATES OF SEEDING. ALL LEGUMES (CROMNVETCH, BIRDSFOOT TREFOIL, AND FLATTPEA) MUST BE INDOCULATED WITH THEIR SPECIFIC INCOLLANT.
- D. WHEN SEEDED AREAS ARE MULCHED, PLANTINGS MAY BE MADE FROM EARLY SPRING TO EARLY OCTOBER. WHEN SEEDED AREAS ARE NOT MULCHED, PLANTINGS SHOULD BE MADE FROM EARLY SPRING TO MAY 20 OR FROM AUGUST 10 TO SEPTEMBER 1.
- A. HAY, STRAW, OR OTHER MULCH, WHEN NEEDED, SHOULD BE APPLIED IMMEDIATELY AFTER
- B MILICH WILL BE HELD IN PLACE LISING APPROPRIATE TECHNIQUES FROM THE BEST MANAGEMENT PRACTICE FOR MULCHING. HAY OR STRAW MULCH SHALL BE PLACED AT A RATE OF 90LBS PER 1000 S.F.
- MAINTENANCE TO ESTABLISH A STAND A. PLANTED AREA SHOULD BE PROTECTED FROM DAMAGE BY FIRE, GRAZING, TRAFFIC, AND DENSE
- A. PLANTED AREA SHOULD BE PROTECTED FROM DAMAGE BY FIRE, GRAZING, TRAFFIC, AND DENSI WEED GROWTH.

 B. FERTILIZATION NEEDS SHOULD BE DETERMINED BY ONSITE INSPECTIONS. SUPPLEMENTAL FERTILIZER IS USUALLY THE KEY TO FULLY COMPLETE THE ESTABLISHMENT OF THE STAND BECAUSE MOST PERENNIAL STAKE 2 TO 3 YEARS TO BECOME ESTABLISHED.

 C. IN WATERWAYS, CHANNELS, OR SWALES WHERE UNIFORM FLOW CONDITIONS ARE ANTICIPATED, OCCASIONAL MOWING MAY BE NECESSARY TO CONTROL GROWTH OF WOODY VEGETATION.

 TO BE CONSTRUCTED IAW NH SWM #3 4—1 EROSION CONTROL PRACTICES, PERMANENT VEGETATION, PAGE 60.

E15 4" TOPSOIL (MIN.) AND SEED TO ESTABLISH INSTALL ROLLED EROSION CONTROL BLANKET WITH ANCHOR HOOKS AS PER MANUFACTURES REQUIREMENTS. SUBMIT SHOP DRAWINGS FOR APPROVAL.) NAG BIONET S 150 BN 3:1 TO 2:1 SLOPE ANCHOR HOOK PER 2.) NAG BIONET SC 150 BN 2:1 TO 1:1 SLOPE MANUFACTURER'S REQUIREMENTS 3.) NAG BIONET SC 125 BN 1:1 AND GREATER 4.) AEC CURLEX II 1,5H TO 1V TO BE CONSTRUCTED IAW NH SWM #3 4-1 EROSION CONTROL PRACTICES, TEMPORARY EROSION CONTROL BLANKET, PAGE 68. IN STALLATION INSTRUCTIONS FROM ANCHOR PATTERN AND INSTALLATION INSTRUCTIONS FROM NORTH AMERICAN GREEN (NAG) AND AMERICAN EROSION COMPANY (AEC) WILL BE FOLLOWED FOR EACH APPLICATION AND SLOPE CONDITIONS WILL APPLY.

ROLLED EROSION CONTROL BLANKET (RECB) SLOPE STABILIZATION DETAIL


NOT TO SCALE

E18

DIAMETER	12"	15"	18"	24*	30"
LENGTH	3'-2"	3'-10"	5'-2"	7'-2"	9'-2"
CONC. (Cu.Yd.)	0.61	0.85	1.13	1.78	2.58
STEEL (Lbs.)	9	11	14	20	25

SPACED @ 12" ON CENTER SEE NHDOT DETAIL HW-1

ALL STEEL SHALL BE #5 REINFORCING STEEL,



TYPICAL DRAIN AND SEWER PIPE TRENCH

DIMENSIONS SHOWN ARE TO PAYMENT LINES. MORTAR RUBBLE MASONRY TO BE STEPPED OUTSIDE PAYMENT LINES ON SLOPING FACES. ROUND SLOPE (SEE DETAIL ON L - 3FH - D PLATE Z 2 1213.00 WEEPER IN OUTLET HEADWALL (SUBSID.) SECTION ON CENTERLINE ELEVATION

HEADWALLS (MASONRY & CONCRETE)

KENNETI YONAL ENG

SHEET 5 OF 5

E - 102

LAND DAVID & DESTI 138 CHESLEY I ROCHESTER, N TAX MAP 246 YING INEERING POINT ROAD (603)332-28

DRAIN ED BOUI S SET REQUE

N.O.D WED E PER (

<u>0</u>

00 00

ま # SI

유돌물포

SURVEY ENGIN ID CROWN P % BNC FI 킮 BERRY 335 BARRING

2018